2014

Osoyoos

Canada's warmest welcome ®*

WATER

2014 Annual Report

Submitted by:

Town of Osoyoos
8707 Main Street
Box 3010
Osoyoos, BC V0H 1V0

Prepared by:

Ron Doucette
Director of Operational Services

February 2014

Town of Osoyoos Water Annual Report

Table of Contents

System Description 3
Operator Certification 3
Bacteriological Summary 3
Capital Works Plan 4
Water Monitoring Plan 4
Water Master Plan 5
Water Consumption Summary 6
Well Monthly Summary 8
Monthly Chlorine Consumption 10
Charts 11
Chemical Analysis 12
Cross Connection Program 14

System Description

The Town of Osoyoos has a Class II Water Distribution System. The source of water comes from five different wells with three reservoirs. The water is untreated with one well equipped with a standby chlorinator if necessary. A cross connection program is in effect. Attached to the report is a copy of the up to date cross connection program that includes new services and existing facility survey status.

Operator Certification

The Town of Osoyoos has **five certified** operators:

Karl Fichter	Certificate #6840
Leigh Lougheed	Certificate #6846
David Stene	Certificate #6851
Mike Thomas	Certificate #3219
Frank Zandvliet	Certificate #5657

The Town of Osoyoos also has an Irrigation System with two lake inlets and one well that provide domestic water in the non-irrigation season; all irrigation water sources are treated. Chlorinator residual testing is done daily during the irrigation season and well testing during the non-irrigation season is done a minimum of twice a week.

Bacteriological Summary

The Town of Osoyoos collected 90 Coliform Samples for the Irrigation system.

The Town of Osoyoos collected 90 Coliform Samples for the Town System.

The Irrigation system also had Trihalomethane analysis done. Results are enclosed in the following reports from Caro. Attached for your perusal is various water reports taken for the Town of Osoyoos Water System.

Capital Works Plan

The following is an update for 2013 Capital Projects:

- Water main extension – Hwy 3 from Tamarack to 45th Street
- GWUDI Report completed IHA and Town discussed results
- SCADA upgrade

The 2014 **Proposed** Capital Projects for the Town of Osoyoos Water System include the following:

- Water metering strategy
- Well #1 assessment
- Well #1 & #8 water treatment and plan design
- Station 9 – pumps and motor replacement
- 340 Booster pump preventative maintenance
- 402 Booster Station additional pump
- SCADA upgrades Wells #3, #4, #5, & #6
- Reservoir mixer
- Reservoir cleaning

Water Monitoring Plan

The following is the Water Monitoring Schedule for the Town of Osoyoos Water System and the Town of Osoyoos System 8 & 9 Irrigation systems:

January 1 to Dec 31, 2014	Weekly Sampling for Bacterial Coliforms and E-Coli
June 10, 2014	Nitrate/Nitrite/Hardness/Manganese
August 5, 2014	THM's System #8 & #9
September 9, 2014	Chemical and Bacterial Parameters for Well #5
September 16, 2014	Nitrate/Nitrite/Hardness/Manganese
December 2, 2014	THM's System #8 & #9
December 9, 2014	Nitrate/Nitrite/Hardness/Manganese

We will be doing weekly samples of the Beaches as outlined by Interior Health from June 17th to September 9th, 2014.

Water Master Plan

To date the Water Master Plan relating to Irrigation District Systems 8 & 9 has been completed and adopted by the Town. The master plan for the Irrigation systems recommends a twinning program 43210 compliance.

The Master Plan for the municipal water system has not been completed because of uncertainties related to GWUDI classification of the Town water supply wells. It is anticipated that finalization of the GWUDI assessment report by Western Water will provide the basis for developing 43210 compliance plans for each well and thereby enable completion of components of the water master plan which relate to the municipal water system.

Water Consumption Summary

Water Consumption - Town System

Well #	2013	2012	2011
1	113,881 m^3	133,850 m^3	251,949 m^3
3	993,669 m^3	980,568 m^3	1,004,705 m^3
4	190,095 m^3	117,539 m^3	134,513 m^3
5	398,090m^3	368,432m^3	368,432 m^3
6	53,522 m^3	78,066 m^3	66,902 m^3
8	379,126 m^3	556,905 m^3	332,527 m^3
Total	2,128,383 m^3	2,235,360 m^3	2,159,028 m^3

Water Consumption - Irrigation System

	2013	2012	2011
System 8	3,657,576 m^3	3,640,274 m^3	4,097,360 m^3
System 9	3,132,083 m^3	2,850,940 m^3	3,069,815 m^3
Well #6	212,766 m^3	226,638 m^3	220,166 m^3
Total	7,002,425 m^3	6,717,852 m^3	7,387,341 m^3

Total Chlorine Used = 15,121.4 kg

Osoyoos

Well #6 - Water Consumption 2013

Month	Hrs Ran	In Min	x gpm	m^3
January	303	18,180	495	34,110
February	272	16,320	486	30,037
March	299	17,940	489	33,207
April	401	24,060	517	47,118
May	-	-	-	-
June	14	840	499	1,589
July	205	12,300	540	25,161
August	213	12,780	553	26,772
September	16	960	-	-
October	-	-	-	-
November	279	16,740	575	36,487
December	246	14,760	569	31,807
Total	2,248	134,880	394	266,288
To Town Water System June, July, Aug, =				**53,522 m^3**
To Irrigation System All Other Months =				**212,766 m^3**

System 8
Water Consumption 2013

Month	m^3
January	-
February	-
March	-
April	137,121
May	616,667
June	555,682
July	1,045,833
August	882,197
September	332,955
October	87,121
November	-
December	-
Total	**3,657,576 m^3**

System 9
Water Consumption 2013

Month	m^3
January	-
February	-
March	-
April	119,924
May	454,508
June	428,977
July	750,076
August	602,348
September	222,955
October	553,295
November	-
December	-
Total	**3,132,083m^3**

Osoyoos

Well Monthly Summary

Water Well #1
Consumption 2013

Month	m^3	Hrs Ran
January	-	-
February	-	-
March	-	1
April	2,602	43
May	4,497	3
June	10,042	144
July	44,698	732
August	41,195	744
September	9,606	402
October	1,174	19
November	67	1
December	-	-
Total	**113,881 m^3**	**2,089**

Water Well #3
Consumption 2013

Month	m^3	Hrs Ran
January	48,117	319
February	53,216	376
March	44,170	421
April	122,083	752
May	105,170	742
June	93,008	657
July	103,667	732
August	102,140	697
September	99,333	701
October	97,591	678
November	60,931	424
December	64,242	474
Total	**993,669 m^3**	**6,973**

Water Well #4
Consumption 2013

Month	m^3	Hrs Ran
January	3,033	70
February	-	-
March	-	-
April	1,935	10
May	28,931	156
June	38,759	211
July	53,699	289
August	50,179	271
September	12,508	75
October	916	6
November	135	1
December	-	-
Total	**190,095 m^3**	**1,089**

Water Well #5
Consumption 2013

Month	m^3	Hrs Ran
January	-	-
February	-	-
March	-	-
April	28,174	137
May	80,068	390
June	75,375	366
July	91,848	447
August	78,136	380
September	33,977	166
October	10,201	50
November	311	1
December	-	-
Total	**398,090m^3**	**1,937**

Osoyoos

Well #8 Water Consumption 2013

Month	m^3	Hrs Ran
January	-	-
February	-	-
March	-	-
April	689	5
May	82,917	557
June	84,735	567
July	99,091	667
August	98,295	666
September	6,473	432
October	1,519	96
November	2,788	20
December	2,618	18
Total	**379,126 m^3**	**3,028**

CARO ANALYTICAL SERVICES

SAMPLE ANALYTICAL DATA

REPORTED TO Osoyoos, Town of
PROJECT THM Analysis

WORK ORDER 3080379
REPORTED Aug-14-13

Analyte	Result / *Recovery*	Canadian DW Guideline	MRL / *Limit*	Units	Prepared	Analyzed	Notes
Calculated Parameters							
Sample ID: System #9, ST. #9 (3080379-01) [Water] Sampled: Aug-06-13 11:35							
Total Trihalomethanes	**0.022**	0.1	0.004	mg/L	N/A	N/A	
Total Trihalomethanes (as CHCl3)	**0.022**		0.003	mg/L	N/A	N/A	
Volatile Organic Compounds (VOC)							
Sample ID: System #0, ST. #0 (3080370-01) [Water] Sampled: Aug-06-13 11:36							
Bromodichloromethane	< 0.001		0.001	mg/L	N/A	Aug-13-13	
Bromoform	< 0.001		0.001	mg/L	N/A	Aug-13-13	
Chloroform	**0.022**		0.001	mg/L	N/A	Aug-13-13	
Dibromochloromethane	< 0.001		0.001	mg/L	N/A	Aug-13-13	
Surrogate: Toluene-d8	*84 %*		*80-120*		*N/A*	*Aug-13-13*	
Surrogate: 4-Bromofluorobenzene	*79 %*		*80-120*		*N/A*	*Aug-13-13*	*S02*

Sample / Analysis Qualifiers:

S02 Surrogate recovery outside of control limits. Data accepted based on acceptable recovery of other surrogates.

CARO ANALYTICAL SERVICES

SAMPLE ANALYTICAL DATA

REPORTED TO Osoyoos, Town of
PROJECT THM Analysis

WORK ORDER 3080378
REPORTED Aug-14-13

Analyte	Result / *Recovery*	Canadian DW Guideline	MRL / *Limit*	Units	Prepared	Analyzed	Notes
Calculated Parameters							
Sample ID: System #8, ST. #8 (3080378-01) [Water] Sampled: Aug-06-13 11:20							
Total Trihalomethanes	**0.067**	0.1	0.004	mg/L	N/A	N/A	
Total Trihalomethanes (as CHCl3)	**0.066**		0.003	mg/L	N/A	N/A	
Volatile Organic Compounds (VOC)							
Sample ID: System #8, ST. #8 (3080378-01) [Water] Sampled: Aug-06-13 11:20							
Bromodichloromethane	**0.003**		0.001	mg/L	N/A	Aug-12-13	
Bromoform	< 0.001		0.001	mg/L	N/A	Aug-12-13	
Chloroform	**0.064**		0.001	mg/L	N/A	Aug-12-13	
Dibromochloromethane	< 0.001		0.001	mg/L	N/A	Aug-12-13	
Surrogate: Toluene-d8	*105 %*		*80-120*		*N/A*	*Aug-12-13*	
Surrogate: 4-Bromofluorobenzene	*95 %*		*80-120*		*N/A*	*Aug-12-13*	

CARO ANALYTICAL SERVICES

SAMPLE ANALYTICAL DATA

REPORTED TO Osoyoos, Town of
PROJECT Comprehensive Analysis

WORK ORDER 3090695
REPORTED Sep-18-13

Analyte	Result / *Recovery*	Canadian DW Guideline	MRL / *Limit*	Units	Prepared	Analyzed	Notes
Anions							
Sample ID: Well #8/Town System (3090695-01) [Water] Sampled: Sep-10-13 13:20							
Alkalinity, Total as CaCO3	**148**		1	mg/L	N/A	Sep-12-13	
Chloride	**7.09**	AO ≤ 250	0.10	mg/L	Sep-13-13	Sep-13-13	
Fluoride	**0.24**	MAC = 1.5	0.10	mg/L	Sep-13-13	Sep-13-13	
Nitrogen, Nitrate as N	**0.255**	MAC = 10	0.010	mg/L	Sep-13-13	Sep-13-13	
Nitrogen, Nitrite as N	< 0.010	MAC = 1	0.010	mg/L	Sep-13-13	Sep-13-13	
Sulfate	**20.0**	AO ≤ 500	1.0	mg/L	Sep 13 13	Sep 13 13	
General Parameters							
Sample ID: Well #8/Town System (3090695-01) [Water] Sampled: Sep-10-13 13:20							
Colour, True	< 5	AO ≤ 15	5	Color Unit	N/A	Sep-11-13	
Conductivity (EC)	**362**		2	uS/cm	N/A	Sep-12-13	
Cyanide, total	< 0.010	MAC = 0.2	0.010	mg/L	Sep-17-13	Sep-17-13	
pH	**7.99**	AO = 6.5 - 8.5	0.01	pH units	N/A	Sep-12-13	
Turbidity	**0.1**	See Guidelines	0.1	NTU	N/A	Sep-13-13	
UV Transmittance @ 254nm	**87.5**		0.1	%	N/A	Sep-16-13	
Calculated Parameters							
Sample ID: Well #8/Town System (3090695-01) [Water] Sampled: Sep-10-13 13:20							
Hardness, Total (Total as CaCO3)	**155**		5.0	mg/L	N/A	N/A	
Solids, Total Dissolved	**206**		2.0	mg/L	N/A	N/A	
Total Recoverable Metals							
Sample ID: Well #8/Town System (3090695-01) [Water] Sampled: Sep-10-13 13:20							
Aluminum, total	< 0.05	AO ≤ 0.1	0.05	mg/L	Sep-16-13	Sep-16-13	
Antimony, total	< 0.001	MAC = 0.006	0.001	mg/L	Sep-16-13	Sep-16-13	
Arsenic, total	< 0.005	MAC = 0.01	0.005	mg/L	Sep-16-13	Sep-16-13	
Barium, total	< 0.05	MAC = 1	0.05	mg/L	Sep-16-13	Sep-16-13	
Beryllium, total	< 0.001		0.001	mg/L	Sep-16-13	Sep-16-13	
Boron, total	< 0.04	MAC = 5	0.04	mg/L	Sep-16-13	Sep-16-13	
Cadmium, total	< 0.0001	MAC = 0.005	0.0001	mg/L	Sep-16-13	Sep-16-13	
Calcium, total	**42**		2	mg/L	Sep-16-13	Sep-16-13	
Chromium, total	< 0.005	MAC = 0.05	0.005	mg/L	Sep-16-13	Sep-16-13	
Cobalt, total	< 0.0005		0.0005	mg/L	Sep-16-13	Sep-16-13	
Copper, total	**0.004**	AO ≤ 1	0.002	mg/L	Sep-16-13	Sep-16-13	
Iron, total	< 0.1	AO ≤ 0.3	0.1	mg/L	Sep-16-13	Sep-16-13	
Lead, total	< 0.001	MAC = 0.01	0.001	mg/L	Sep-16-13	Sep-16-13	
Magnesium, total	**12.1**		0.1	mg/L	Sep-16-13	Sep-16-13	
Manganese, total	**0.124**	AO ≤ 0.05	0.002	mg/L	Sep-16-13	Sep-16-13	
Mercury, total	< 0.0002	MAC = 0.001	0.0002	mg/L	Sep-16-13	Sep-16-13	
Molybdenum, total	**0.006**		0.001	mg/L	Sep-16-13	Sep-16-13	
Nickel, total	< 0.002		0.002	mg/L	Sep-16-13	Sep-16-13	
Phosphorus, total	< 0.2		0.2	mg/L	Sep-16-13	Sep-16-13	

CARO ANALYTICAL SERVICES

SAMPLE ANALYTICAL DATA

REPORTED TO Osoyoos, Town of
PROJECT Comprehensive Analysis

WORK ORDER 3090695
REPORTED Sep-18-13

Analyte	Result / *Recovery*	Canadian DW Guideline	MRL / *Limit*	Units	Prepared	Analyzed	Notes
Total Recoverable Metals, Continued							
Sample ID: Well #8/Town System (3090695-01) [Water] Sampled: Sep-10-13 13:20, Continued							
Potassium, total	3.7		0.2	mg/L	Sep-16-13	Sep-16-13	
Selenium, total	< 0.005	MAC = 0.01	0.005	mg/L	Sep-16-13	Sep-16-13	
Silicon, total	< 5		5	mg/L	Sep-16-13	Sep-16-13	
Silver, total	< 0.0005		0.0005	mg/L	Sep-16-13	Sep-16-13	
Sodium, total	19.0	AO ≤ 200	0.2	mg/L	Sep-16-13	Sep-16-13	
Uranium, total	0.0024	MAC = 0.02	0.0002	mg/L	Sep-16-13	Sep-16-13	
Vanadium, total	< 0.01		0.01	mg/L	Sep-16-13	Sep-16-13	
Zinc, total	< 0.04	AO ≤ 5	0.04	mg/L	Sep-16-13	Sep-16-13	
Microbiological Parameters							
Sample ID: Well #8/Town System (3090695-01) [Water] Sampled: Sep-10-13 13:20							
Coliforms, Total	18	MAC < 1	1	CFU/100mL	Sep-11-13	Sep-12-13	
E. coli	< 1	MAC < 1	1	CFU/100mL	Sep-11-13	Sep-12-13	

CARO ANALYTICAL SERVICES

SAMPLE ANALYTICAL DATA

REPORTED TO Osoyoos, Town of
PROJECT THM Analysis

WORK ORDER 3120213
REPORTED Dec-09-13

Analyte	Result / *Recovery*	Canadian DWQ Guideline	MRL / *Limit*	Units	Prepared	Analyzed	Notes
Calculated Parameters							
Sample ID: System #9, 5001-107 St (3120213-01) [Water] Sampled: Dec-03-13 13:30							
Total Trihalomethanes	**0.018**	0.1	0.004	mg/L	N/A	N/A	
Total Trihalomethanes (as CHCl3)	**0.016**	No Guideline	0.003	mg/L	N/A	N/A	
Sample ID: System #8, 9103-100 th Ave. (3120213-02) [Water] Sampled: Dec-03-13 13:45							
Total Trihalomethanes	**0.015**	0.1	0.004	mg/L	N/A	N/A	
Total Trihalomethanes (as CHCl3)	**0.013**	No Guideline	0.003	mg/L	N/A	N/A	
Volatile Organic Compounds (VOC)							
Sample ID: System #9, 5001-107 St (3120213-01) [Water] Sampled: Dec-03-13 13:30							
Bromodichloromethane	**0.005**	No Guideline	0.001	mg/L	N/A	Dec-05-13	
Bromoform	< 0.001	No Guideline	0.001	mg/L	N/A	Dec-05-13	
Chloroform	**0.011**	No Guideline	0.001	mg/L	N/A	Dec-05-13	
Dibromochloromethane	**0.002**	No Guideline	0.001	mg/L	N/A	Dec-05-13	
Surrogate: Toluene-d8	*93 %*		*70-130*		*N/A*	*Dec-05-13*	
Surrogate: 4-Bromofluorobenzene	*92 %*		*70-130*		*N/A*	*Dec-05-13*	
Sample ID: System #8, 9103-100 th Ave. (3120213-02) [Water] Sampled: Dec-03-13 13:45							
Bromodichloromethane	**0.004**	No Guideline	0.001	mg/L	N/A	Dec-05-13	
Bromoform	< 0.001	No Guideline	0.001	mg/L	N/A	Dec-05-13	
Chloroform	**0.009**	No Guideline	0.001	mg/L	N/A	Dec-05-13	
Dibromochloromethane	**0.001**	No Guideline	0.001	mg/L	N/A	Dec-05-13	
Surrogate: Toluene-d8	*97 %*		*70-130*		*N/A*	*Dec-05-13*	
Surrogate: 4-Bromofluorobenzene	*95 %*		*70-130*		*N/A*	*Dec-05-13*	

Cross Connection Program

The Town of Osoyoos currently has a Cross Connection program in place.

See the following pages for various reports that contain information on the Town's Cross Connection program.

Cross-Connection Control Program

Town of Osoyoos

Summary Report - Jan 22, 2014

Customers	290
BFP's Tracked	272

Hazards	Quantity	Not Surveyed	Surveyed	Vacant	Compliant
High	90	5	85	0	67
Medium	61	12	49	0	34
Low	118	19	39	0	15
Totals	269	36	173	0	116



Legend
Total
Not Surveyed
Surveyed
Vacant
Compliant

Existing Backflow Prevention Assemblies

Town of Osoyoos

Jan 22, 2014

TOO-7 Marina Washrooms	Town of Osoyoos - Marina Washrooms		MSC
Serial #	443296	**Test Due**	Apr 25 2014
Location	Premise - mechanical room at washroom		
Manufacturer	Watts	**Model**	007 M1 QT
Type	DCVA	**Size**	1" (25mm)
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 25 2013	Howard Hebig	6614	Pass
Total Tests	**1**		

TOO-6 Gyro Park	Town of Osoyoos - Gyro Park		MSC
Serial #	419999	**Test Due**	Apr 25 2014
Location	Premise - Mechanical room t washrooms		
Manufacturer	Apollo	**Model**	DC4A
Type	DCVA	**Size**	1 1/2"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 25 2013	Howard Hebig	6614	Pass
Total Tests	**1**		

TOO-5 Cottonwood Park	Town of Osoyoos - Cottonwood Park		MSC
Serial #	GB094	**Test Due**	Apr 25 2014
Location	Premise - drywell by washrooms		
Manufacturer	Conbraco	**Model**	4010899T
Type	DCVA	**Size**	2"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 25 2013	Howard Hebig	6614	Pass
Total Tests	**1**		

TOO-4 Pioneer	Town of Osoyoos - Pioneer Hwy 3		MSC
Serial #	32826	**Test Due**	Apr 25 2014
Location	Premise - in drywell by washrooms		
Manufacturer	Rain Bird	**Model**	DCQT
Type	DCVA	**Size**	1 1/2"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 25 2013	Howard Hebig	6614	Pass
Total Tests	**1**		

TOO-3 Goodman Park	Town of Osoyoos - Goodman Park	MSC

Serial #	436718	Test Due	Apr 25 2014
Location	Premise - mechanical room		
Manufacturer	Watts	Model	007 M1 QT
Type	DCVA	Size	1" (25mm)

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 25 2013	Howard Hebig	6614	Pass
Total Tests	**1**		

TOO-11	Town of Osoyoos - Splash Park	HSC

Serial #	334297	Test Due	Aug 12 2014
Location	Beside building		
Manufacturer	Watts	Model	007 M2
Type	RP	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 12 2013	Hebig, Howard,	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**2**		

TOO-10 Gyro	Town of Osoyoos - Gyro Beach Concession	MSC

Serial #	71543	Test Due	Jun 20 2014
Location	Nothside above main wash sink		
Manufacturer	Watts	Model	007 QT
Type	DCVA	Size	1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 20 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**1**		

TOO-1 WWTP	Town of Osoyoos - Lagoon waste water plant	HSC

Serial #	QV595	Test Due	Aug 12 2014
Location	3) 2nd Main water supply enters in chlorine room as 1 inch		
Manufacturer	Combraco	Model	4020599T
Type	RP	Size	1 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Howard Hebig	6614	Pass
Nov 12 2002			Fail
Nov 12 2002			Fail
Jan 11 2006	VINCE CHAPMAN	5306	Pass
Apr 23 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
Jul 18 2011	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**8**		

SSCOVE001	Sunshine Cove		MS
Serial #	371431	**Test Due**	Oct 19 2014
Location	Swimming pool makeup - pool room west wall		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 29 2012	Craig Johnson	6995	Pass
Oct 19 2013	Jones, Frederick, Richard	6172	Pass
Total Tests	**2**		

PARAD001	Paradise		H
Serial #	294434	**Test Due**	Jun 09 2014
Location	Pool house by main office		
Manufacturer	Watts	**Model**	007 M3 QT
Type	DCVA	**Size**	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 09 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**1**		

OSPREYPT	Osprey Place Townhouse		M
Serial #	91489	**Test Due**	Sep 12 2014
Location	Fire system - water mechanical room		
Manufacturer	Watts	**Model**	007M2
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Sep 12 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**1**		

OBC001	Osoyoos Border Crossing		HSC
Serial #	114469	**Test Due**	Oct 09 2014
Location	Public Washroom / Utility Room		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 19 2011	Dale Grimes	3632	Pass
Nov 22 2010	Craig Johnson	6995	Pass
Oct 10 2012	Dale Grimes	3632	Pass
Oct 09 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**4**		

Serial #	41509	**Test Due**	Oct 09 2014
Location	Admin Buidling 2nd Floor Boiler room		

Manufacturer	Febco	Model	825Y
Type	RP	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 19 2011	Dale Grimes	3632	Pass
Nov 22 2010	Craig Johnson	6995	Pass
Oct 10 2012	Dale Grimes	3632	Pass
Oct 09 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**4**		

Serial #	203304	Test Due	Oct 09 2014
Location	Upstairs Mechanical room / De-Vaning		
Manufacturer	Watts	Model	009M2QT
Type	RP	Size	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 19 2011	Dale Grimes	3632	Pass
Nov 22 2010	Craig Johnson	6995	Pass
Oct 10 2012	Dale Grimes	3632	Pass
Oct 09 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**4**		

Serial #	115633	Test Due	Oct 09 2014
Location	Janitor room Admin 1st Floor		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 19 2011	Dale Grimes	3632	Pass
Nov 22 2010	Craig Johnson	6995	Pass
Oct 10 2012	Dale Grimes	3632	Pass
Oct 09 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**4**		

Serial #	122300	Test Due	Oct 09 2014
Location	De-vaning Janitors room downstairs		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 19 2011	Dale Grimes	3632	Pass
Nov 22 2010	Craig Johnson	6995	Pass
Oct 10 2012	Dale Grimes	3632	Pass
Oct 09 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**4**		

Serial #	H41511	Test Due	Oct 09 2014
Location	Humidufier makeup line		

Manufacturer	Febco	Model	825Y
Type	RP	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 19 2011	Dale Grimes	3632	Pass
Oct 10 2012	Dale Grimes	3632	Pass
Oct 09 2013	Grimes, Dale, M.	3632	Pass
Total Tests	3		

Serial #	114437	Test Due	Oct 09 2014
Location	Irrigtation system - vault by public washrooms		
Manufacturer	Watts	Model	007M!
Type	DCVA	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 19 2011	Dale Grimes	3632	Pass
Oct 10 2012	Dale Grimes	3632	Pass
Oct 09 2013	Grimes, Dale, M.	3632	Pass
Total Tests	3		

INTS0001 Interior Savings MSC

Serial #	A19180	Test Due	Apr 19 2014
Location	Janitors room premise iso		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 10 2012	Dave Rorie	2081	Pass
Apr 12 2011	David Rorie	2081	Pass
Apr 19 2013	Rorie, David, G.	2081	Pass
Total Tests	3		

DAVREUXBUILDING 494888 BC Ltd. - H20 To Go / Dimples / Baleys H

Serial #	312378	Test Due	Apr 22 2014
Location	Water softner room on south wall		
Manufacturer		Model	Watts
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 22 2013	Craig Johnson	6995	Pass
Total Tests	1		

CR001 Cactus Ridge HSC

Serial #	187845	Test Due	Apr 19 2014
Location	Mechanical room premise isolation		
Manufacturer	Watts	Model	709

Type	DCVA	Size	4"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 17 2012	Craig Johnson	6995	Pass
Jan 04 2010	Firestone Mech	8120	Pass
Feb 03 2011	Craig Johnson	6995	Pass
Apr 19 2013	Kevin Rahn	1827	Pass
Total Tests	**4**		

Serial #	IJ-0061	Test Due	Apr 19 2014
Location	Fire system supply		
Manufacturer	Watts	Model	757
Type	DCVA	Size	4"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 17 2012	Mark Rout	10476	Pass
Jan 04 2010	Firestone	8120	Pass
Feb 03 2011	Craig Johnson	6995	Pass
Apr 19 2013	Kevin Rahn	1827	Pass
Total Tests	**4**		

Serial #	A42469	Test Due	Apr 19 2014
Location	Irrigation system supply		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	2"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 17 2012	Craig Johnson	6995	Pass
Feb 03 2011	Craig Johnson	6995	Pass
Apr 19 2013	Kevin Rahn	1827	Pass
Total Tests	**3**		

CF001	Cactus Flats - Strata Pro	HSC

Serial #	11689	Test Due	Sep 18 2014
Location	Sprinkler room - Premise isolation		
Manufacturer	Watts	Model	007DC
Type	DCVA	Size	3"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 31 2009	Firestone Mechanical	8120	Pass
Jul 20 2010	Wyatt Reogh	10188	Pass
Oct 24 2011	Chad Newfeld	8439	Pass
Sep 28 2012	Darrell Orlesky	10948	Pass
Sep 18 2013	Westen, Brad, H	4364	Pass
Total Tests	**5**		

Serial #	154091	Test Due	Sep 18 2014

Location	Fire system supply		
Manufacturer	Conbraco	Model	40108T2
Type	DCVA	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
May 31 2009	G & G	7235	Pass
Jul 20 2010	Wyatt Keogh	10188	Pass
Oct 24 2011	Chad Newfeld	8439	Pass
Sep 28 2012	Darrell Orlesky	10948	Pass
Sep 18 2013	Westen, Brad, H	4364	Pass
Total Tests	**5**		

Serial #	A34843	Test Due	Sep 18 2014
Location	Irrigation system connection		
Manufacturer	Watts	Model	009M2QT
Type	RP	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
May 31 2009	Firestone Mechanical	8120	Pass
Jul 20 2010	Wyatt Keogh	10188	Pass
Oct 24 2011	Chad Newfeld	8439	Pass
Sep 28 2012	Darrell Orlesky	10948	Pass
Sep 18 2013	Westen, Brad, H	4364	Pass
Total Tests	**5**		

CDMOR001	Casa Del Mila Oro Resort & Spa	HSC

Serial #	326985	Test Due	Jun 13 2014
Location	Pool makeup supply		
Manufacturer	Watts	Model	009M3QT
Type	RP	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Dec 30 2011	Chad Neufeld	8439	Pass
Jun 13 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**2**		

Serial #	11475	Test Due	Jun 12 2014
Location	Fire system supply - Crawl Space in clubhouse		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 12 2010	Test Clear		Pass
Jun 12 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**2**		

Serial #	A38804	Test Due	Jun 13 2014

Location	Geothermal Isolation crawlspace in clubhouse		
Manufacturer	Watts	Model	007M3QT
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 01 2010	Chad Newfeld	8439	Pass
Oct 24 2011	Chad Newfeld	8439	Pass
Jun 13 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**3**		

Serial #	302789	Test Due	Jul 04 2013
Location	Rec Room east wall above washing machine		
Manufacturer	Watts	Model	007 M3 QT
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
May 23 2013	Johnson, Craig,	6995	Pass
Total Tests	**1**		

Serial #	308075	Test Due	Jul 04 2013
Location	Rec room east wall above washing machine		
Manufacturer	Watts	Model	007 M3 QT
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
May 23 2013	Johnson, Craig,	6995	Pass
Total Tests	**1**		

Serial #	119283	Test Due	Jun 06 2014
Location	Neal unit #132 understairs		
Manufacturer	Watts	Model	007 M2 QT
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 06 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**1**		

Serial #	142885	Test Due	Jun 13 2014
Location	Crawlspace - premise isolation???		
Manufacturer	Watts	Model	007 M1 QT
Type	DCVA	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 13 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**1**		

Serial #	NX723	Test Due	Oct 02 2014
Location	Fire sprinkler - South parkade mech room		
Manufacturer	Conbraco	Model	4DC
Type	DCVA	Size	4"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 20 2007	Kevin Rahn	1827	Pass
Sep 16 2010	Kevin Rahn	1827	Pass
Oct 19 2011	mark Rout	10476	Pass
Oct 02 2012	Kooper Klassen	7386	Pass
Oct 02 2013	Klassen, Kooper, J.	7386	Pass
Total Tests	**5**		

Serial #	NT374	Test Due	Oct 02 2014
Location	Fire Sprinkler - parkade mech room North		
Manufacturer	Conbraco	Model	4DC
Type	DCVA	Size	4"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 20 2007	Kevin Rahn	1827	Pass
Sep 16 2010	Kevin Rahn	1827	Pass
Oct 19 2011	Mark Rout	10476	Pass
Oct 02 2012	Kooper Klassen	7386	Pass
Oct 02 2013	Klassen, Kooper, J.	7386	Pass
Total Tests	**5**		

Serial #	100025	Test Due	Oct 02 2014
Location	North mechanical room - Irrigation		
Manufacturer	Watts	Model	009M2QT
Type	RP	Size	1 1/2 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 08 2007	Howard Hebig	6614	Pass
Jul 13 2009	John Samuelson	2452	Pass
Jul 13 2010	Galen Bond	7845	Pass
Oct 19 2011	Mark Rout	10476	Pass
Oct 02 2012	Kooper Klassen	7386	Pass
Oct 02 2013	Klassen, Kooper, J.	7386	Pass
Total Tests	**6**		

Serial #	87504	Test Due	Oct 02 2014
Location	Mechanical room in rec centre (Irrigation)		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 08 2007	Howard Hebig	6614	Pass

Jul 13 2009	John Samuelson	2452	Pass
Jul 13 2010	Galen Bond	7845	Pass
Oct 19 2011	Mark Rout	10476	Pass
Oct 02 2012	Kooper Klassen	7386	Pass
Oct 02 2013	Klassen, Kooper, J.	7386	Pass
Total Tests	**6**		

Serial #	187275	**Test Due**	Oct 02 2014
Location	POOL MECH ROOM (REC ROOM)		
Manufacturer	WATTS	**Model**	009
Type	RP	**Size**	3/4"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 18 2006	SHAWN LAWLEY	6085	Pass
Jul 13 2009	John Samuelson	2452	Pass
Jul 13 2010	Galen Bond	7845	Pass
Oct 19 2011	Mark Rout	10476	Pass
Oct 02 2012	Kooper Klassen	7386	Pass
Oct 02 2013	Klassen, Kooper, J.	7386	Pass
Total Tests	**6**		

Serial #	82400	**Test Due**	Oct 02 2013
Location	MECHANICAL ROOM - Irrigation		
Manufacturer	WATTS	**Model**	007M2QT
Type	DCVA	**Size**	1 1/2
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 27 2006	Shawn Lawley	6085	Pass
Jun 08 2007	Howard Hebig	6614	Pass
Jul 13 2010	Galen Bond	7845	Pass
Oct 19 2011	Mark Rout	10476	Pass
Oct 02 2012	Kooper Klassen	7386	Pass
Oct 02 2013	Klassen, Kooper, J.	7386	Fail
Total Tests	**6**		

Serial #	XT365	**Test Due**	Oct 02 2014
Location	Pond Makeup		
Manufacturer	Conbraco	**Model**	40204T2
Type	RP	**Size**	3/4"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 13 2009	John Samuelson	2452	Pass
Jul 13 2010	Galen Bond	7845	Pass
Oct 19 2011	Mark Rout	10476	Pass
Oct 02 2012	Kooper Klassen	7386	Pass
Oct 02 2013	Klassen, Kooper, J.	7386	Pass
Total Tests	**5**		

Agri017	Harg Sidhu		HSAGRI
Serial #	3237340XLTCU	**Test Due**	May 02 2012
Location	Irrigation supply - mid property		
Manufacturer	Wilkins	**Model**	955XL
Type	RPBA	**Size**	2"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 02 2011	Lance Soare	2078	Pass
Total Tests	**1**		

Agri011	Jennifer Dutra - Gaspar		HSC
Serial #	2672244	**Test Due**	Jul 20 2010
Location	irrigation system		
Manufacturer	Wilkins	**Model**	975xl
Type	RPBA	**Size**	2 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 20 2009	Mike Followfield	6443	Pass
Total Tests	**1**		

Agri010	Julius and Elda Horvath		HSAGRI
Serial #	2655901	**Test Due**	Jun 24 2009
Location	irrigation system		
Manufacturer	Wilkins	**Model**	975xl
Type	RPBA	**Size**	2 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Total Tests	**0**		

Agri006	Monica Ondrus		HSAGRI
Serial #	2655905	**Test Due**	Jun 24 2009
Location	irrigation system		
Manufacturer	Wilkins	**Model**	975xl
Type	RPBA	**Size**	2 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Total Tests	**0**		

Agri005	Sidhu Orchards		HSAGRI
Serial #	26559507	**Test Due**	Jul 28 2010
Location	irrigation system		
Manufacturer	Wilkins	**Model**	975xl
Type	RPBA	**Size**	2 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**

Jul 28 2009	Mike Fallowfield	6443	Pass
Total Tests	**1**		

Agri004	**Charanjit Kaur Dahliwal**		**HSC**
Serial #	2672255	**Test Due**	May 19 2011
Location	irrigation system		
Manufacturer	Wilkins	**Model**	975xl
Type	RPBA	**Size**	2 inch

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
May 19 2010	Dave Rorie	2081	Pass
Total Tests	**1**		

Agri003	**Zandvliet**		**HSAGRI**
Serial #	2655902	**Test Due**	May 19 2009
Location	irrigation system		
Manufacturer	Wilkins	**Model**	975xl
Type	RPBA	**Size**	2 inch

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Total Tests	**0**		

Agri002	**Crespo**		**HSAGRI**
Serial #	2355910	**Test Due**	Jun 24 2009
Location	irrigation system		
Manufacturer	Wilkins	**Model**	975xl
Type	RPBA	**Size**	2 inch

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Total Tests	**0**		

Agri001	**Sekhon**		**HSC**
Serial #	3116329	**Test Due**	Aug 16 2011
Location	Far NW corner irrigation		
Manufacturer	Wilkins	**Model**	975XL
Type	RPBA	**Size**	2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
May 19 2010	Dave Rorie	2081	Pass
Aug 16 2010	David Rorie	2081	Pass
Total Tests	**2**		

Serial #	2655895	**Test Due**	May 19 2011
Location	irrigation system		
Manufacturer	Wilkins	**Model**	972xl
Type	RPBA	**Size**	2 inch

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 19 2010	Dave Rorie	2081	Pass
Total Tests	**1**		

987.000	**Akehurst & Giltrap Restoration Ltd**	**MSC**

Serial #	317093	**Test Due**	Jun 20 2014
Location	Premise - Ladies washroom		
Manufacturer	Watts	**Model**	007 M3 QT
Type	DCVA	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 20 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**1**		

986.120	**KELOWNA DISPLAY SERVIC ES - SHOW IN MOTION**	**HSC**

Serial #	210424	**Test Due**	Dec 18 2014
Location	West Building Car Wash		
Manufacturer	WATTS	**Model**	007M3QTDC
Type	DCVA	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 04 2007	John Samuelson	2452	Pass
May 13 2009	John Samuelson	2452	Pass
Jul 13 2010	Galen Bond	7845	Pass
Aug 03 2011	Galen Bond	7845	Pass
Sep 12 2012	Galen Bond	7845	Pass
Sep 12 2012	Galen Bond	7845	Pass
Dec 18 2013	Bond, Galen, L.	7845	Pass
Total Tests	**7**		

Serial #	A25722	**Test Due**	Dec 18 2014
Location	Warehouse East		
Manufacturer	WATTS	**Model**	007M1QT
Type	DCVA	**Size**	1"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 04 2007	John Samuelson	2452	Pass
May 13 2009	John Samuelson	2452	Pass
Jul 13 2010	Galen Bond	7845	Pass
Aug 03 2011	Galen Bond	7845	Pass
Sep 12 2012	Galen Bond	7845	Pass
Dec 18 2013	Bond, Galen, L.	7845	Pass
Total Tests	**6**		

986.060	**OGILVY**	**MSC**

Serial #	290730	Test Due	Jan 14 2014
Location	Mechanical room		
Manufacturer	Watts	Model	009M2QT
Type	RPBA	Size	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 31 2011	Howard Hebig	6614	Pass
Jun 08 2009	Mike Fallowfield		Pass
Oct 15 2010	Howard Hebig	6614	Pass
Jan 14 2013	Hebig, Howard,	6614	Pass
Total Tests	4		

Serial #	037092	Test Due	Jun 23 2007
Location	In Electrical Room		
Manufacturer	WATTS	Model	052M009
Type	RPBA	Size	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 23 2006	Howard Hebig	6614	Pass
Total Tests	1		

986.050 MENDES - Desert Model Railroad MSC

Serial #	DU586	Test Due	Jan 02 2014
Location	2) Irrigation system supply in crawl space		
Manufacturer	Combraco	Model	4010599T
Type	DCVA	Size	1 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 11 2009	Mike Fallowfield	6443	Pass
Dec 30 2011	Howard Hebig	6614	Pass
Dec 09 2010	Howard Hebig	6614	Pass
Jan 02 2013		6614	Pass
Total Tests	4		

985.366 SOUTH OK CONCRETE HSC

Serial #	263300	Test Due	Aug 12 2014
Location	In form plant bathroom		
Manufacturer	Watts	Model	009M2
Type	RP	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Howard Hebig	6614	Pass
Apr 22 2006	Howard Hebig	561	Pass
Jul 04 2007	Howard Hebig	6614	Pass
Apr 21 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass

Jun 01 2011	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**7**		

Serial #	A23087	**Test Due**	Aug 12 2014
Location	In bathroom in office		
Manufacturer	Watts	**Model**	007M3QT
Type	DCVA	**Size**	3/4

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 12 2012	Howard Hebig	6614	Pass
Apr 24 2006	Howard Hebig	6614	Pass
Jul 04 2007	Howard Hebig	6614	Pass
Apr 21 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
Jun 01 2011	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**7**		

Serial #	123429	**Test Due**	Aug 12 2014
Location	In Batch Plant		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1 1/2

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 12 2012	Howard Hebig	6614	Pass
Jul 04 2007	Howard Hebig	6614	Pass
Apr 21 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
Jun 01 2011	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**6**		

985.345	**Destination Osoyoos - Visitors Centre**	**HSC**

Serial #	NAH97	**Test Due**	Apr 16 2014
Location	Fire sprinkler system - basement mech room		
Manufacturer	Conbraco	**Model**	DC
Type	DCVA	**Size**	3"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 19 2012	Josh Fabick	10461	Pass
Feb 14 2008	Kevin Bahn	1827	Pass
Apr 20 2009	Eric Votol	7793	Pass
Apr 23 2010	Kevin Robinson	7795	Pass
Apr 16 2013			Pass
Total Tests	**5**		

Serial #	A25742	**Test Due**	Apr 16 2014

Location	Irrigation - basement mech room		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Mar 15 2012	Chad Newfeld	8439	Pass
Feb 14 2008	Kevin Rahn	1827	Pass
Feb 25 2009	Brad Helerman	7792	Pass
Apr 05 2010	Robert Doherty	6405	Pass
Mar 25 2011	Lance Maveety	5129	Pass
Apr 16 2013		8482	Pass
Total Tests	**6**		

Serial #	A09110	Test Due	Apr 16 2014
Location	Domestic supply - basement mechanical room		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Mar 15 2012	Chad Newfeld	8439	Pass
Apr 19 2012	Josh Fabick	10461	Pass
Feb 14 2008	Kevin Rahn	1827	Pass
Feb 25 2009	Brad Helman	7792	Pass
Apr 05 2010	Robert Doherty	6405	Pass
Mar 25 2011	Lance Maveety	5129	Pass
Apr 16 2013	Rea, Walter,	8482	Pass
Total Tests	**7**		

985.334	WRIGHT (Wright Autobody)	MSC

Serial #	50790	Test Due	May 13 2014
Location	Irrigation, in closet above softener		
Manufacturer	Watts	Model	007QT
Type	DCVA	Size	1/2

Test History

Test Date	Tester Name	Tester #	Test Result
May 17 2012	Howard Hebig	6614	Pass
Feb 17 2005	Nick Hebig	6177	Pass
May 03 2006	Howard Hebig	6614	Pass
Jun 08 2007	Howard Hebig	6614	Pass
Apr 22 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
May 19 2011	Howard Hebig	6614	Pass
May 13 2013	Howard Hebig	6614	Pass
Total Tests	**8**		

Serial #	166547	Test Due	May 13 2014
Location	Premises - closet above softener		

Manufacturer	Watts	Model	007 M3 QT
Type	DCVA	Size	3/4

Test History

Test Date	Tester Name	Tester #	Test Result
May 17 2012	Howard Hebig	6614	Pass
May 03 2006	Howard Hebig	6614	Pass
Feb 17 2005	Nick Hebig	6177	Pass
Jun 08 2007	Howard Hebig	6614	Pass
Apr 22 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
May 19 2011	Howard Hebig	6614	Pass
May 13 2013	Howard Hebig	6614	Pass
Total Tests	**8**		

985.328	DARLORN CONSULTING & Septic Services	MSC

Serial #	48472	Test Due	May 13 2014
Location	Zone - behind staircase in storage area		
Manufacturer	Watts	Model	007QT
Type	DCVA	Size	

Test History

Test Date	Tester Name	Tester #	Test Result
May 17 2012	Howard Hebig	6614	Pass
Feb 14 2005	Nick Hebig	6177	Pass
Apr 18 2006	Howard Hebig	6614	Pass
May 31 2007	Howard Hebig	6614	Pass
Apr 21 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
May 27 2011	Howard Hebig	6614	Pass
May 13 2013	Howard Hebig	6614	Pass
Total Tests	**8**		

Serial #	171116	Test Due	May 13 2014
Location	Premises - in shop bathroom beside toliet		
Manufacturer	Watts	Model	009M3-QT
Type	RPBA	Size	3/4

Test History

Test Date	Tester Name	Tester #	Test Result
May 17 2012	Howard Hebig	6614	Pass
Feb 14 2005	Nick Hebig	6177	Pass
Apr 18 2006	Howard Hebig	6614	Pass
May 31 2007	Howard Hebig	6614	Pass
Apr 21 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
May 27 2011	Howard Hebig	6614	Pass
May 13 2013	Howard Hebig	6614	Pass
Total Tests	**8**		

985.322	TOWN OF OSOYOOS - Public Works Shop		HSC

Serial #	RZ640	Test Due	Aug 12 2014
Location	SOUTH SIDE OF GARAGE		
Manufacturer	COMBRACO	Model	40107T2
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Howard Hebig	6614	Pass
Mar 06 2008	Howard Hebig	6614	Pass
Apr 22 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
Jul 18 2011	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**6**		

Serial #	TK756	Test Due	Aug 12 2014
Location	NORTH WEST CORNER OF GARAGE		
Manufacturer	COMBRACO	Model	40107T2
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Howard Hebig	6614	Pass
Mar 06 2008	Howard Hebig	6614	Pass
Apr 22 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
Jul 18 2011	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**6**		

Serial #	A00965	Test Due	Aug 12 2014
Location	Protable Unit		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**2**		

Serial #	A00954	Test Due	Aug 12 2014
Location	Portable Unit		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass

Total Tests	2

Serial #	A02215	Test Due	Aug 12 2014
Location	Portable Unit		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**2**		

Serial #	A07272	Test Due	Aug 12 2014
Location	Portable Unit		
Manufacturer	Watts	Model	009M2QT
Type	RP	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**2**		

Serial #	335505	Test Due	Apr 29 2014
Location	Sani Dump by road		
Manufacturer	Watts	Model	009 M3 QT
Type	RP	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 29 2013	Howard Hebig	6614	Pass
Total Tests	**1**		

985.319	OKANAGAN KOOTENAY STERILE	HSC

Serial #	AC9438	Test Due	Oct 08 2014
Location	3) Irrigation system supply in boiler room		
Manufacturer	Febco	Model	805Y
Type	DCVA	Size	11/2 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 01 2009	Gaien Bond	7845	Pass
Oct 26 2011	Galen Bond	7845	Pass
Dec 12 2006	Mike Kellendonk	5341	Pass
Apr 25 2006	John Samuelson	2452	Pass
Nov 06 2007	John Samuelson	2452	Pass
Nov 25 2008	John Samuelson	2452	Pass
Oct 15 2010	Galen Bond	7845	Pass
Oct 17 2012	Bond, Galen, L.	7845	Pass
Oct 08 2013	Bond, Galen, L.	7845	Pass

Total Tests	9

Serial #	22845	Test Due	Oct 08 2014
Location	Domestic - boiler room		
Manufacturer	Watts	Model	009
Type	RP	Size	3"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 01 2009	Gaien Bond	7845	Pass
Oct 26 2011	Galen Bond	7845	Pass
Dec 12 2006	Mike Kellendonk	5341	Pass
Mar 01 2005	J. Samuelson	2452	Pass
Dec 08 2005	John Samuelson	2452	Pass
Nov 06 2007	John Samuelson	2452	Pass
Nov 25 2008	John Samuelson	2452	Pass
Oct 15 2010	Galen Bond	7845	Pass
Oct 17 2012	Bond, Galen, L.	7845	Pass
Oct 08 2013	Bond, Galen, L.	7845	Pass
Total Tests	**10**		

Serial #	EL-1441	Test Due	Oct 08 2014
Location	Boiler room - fire protection		
Manufacturer	Watts	Model	757
Type	DCVA	Size	4"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 01 2009	Gaien Bond	7845	Pass
Oct 26 2011	Galen Bond	7845	Pass
Dec 12 2006	Mike Kellendonk	5341	Pass
Mar 01 2005	J. Samuelson	2452	Pass
Dec 08 2005	John Samuelson	2452	Pass
Nov 06 2007	John Samuelson	2452	Pass
Nov 25 2008	John Samuelson	2452	Pass
Oct 15 2010	Galen Bond	7845	Pass
Oct 17 2012	Bond, Galen, L.	7845	Pass
Oct 08 2013	Samuelson, John, R.	2452	Pass
Total Tests	**10**		

Serial #	TV494	Test Due	Oct 08 2014
Location	Kettle Room		
Manufacturer	Conbraco	Model	40205T2
Type	RP	Size	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 01 2009	Gaien Bond	7845	Pass
Oct 26 2011	Galen Bond	7845	Pass
Dec 12 2006	Mike Kellendonk	5341	Pass

May 31 2005	John Samuelson	2452	Pass
Dec 08 2005	John Samuelson	2452	Pass
Nov 06 2007	John Samuelson	2452	Pass
Nov 25 2008	John Samuelson	2452	Pass
Oct 15 2010	Galen Bond	7845	Pass
Oct 17 2012	Bond, Galen, L.	7845	Pass
Oct 08 2013	Bond, Galen, L.	7845	Pass
Total Tests	**10**		

Serial #	334626	**Test Due**	Oct 08 2014
Location	Boiler Room		
Manufacturer	Apollo	**Model**	RP4A
Type	RP	**Size**	1/2

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Oct 17 2012	Bond, Galen, L.	7845	Pass
Oct 08 2013	Bond, Galen, L.	7845	Pass
Total Tests	**2**		

Serial #	2Y316	**Test Due**	Oct 08 2014
Location	Fire sprinkler - Glycol mezzanine stairwell		
Manufacturer	Conbraco	**Model**	40208T2
Type	RP	**Size**	2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Oct 01 2009	Gaien Bond	7845	Pass
Oct 26 2011	Galen Bond	7845	Pass
Dec 12 2006	John Samuelson	2452	Pass
Nov 06 2007	John Samuelson	2452	Pass
Nov 25 2008	John Samuelson	2452	Pass
Oct 15 2010	Galen Bond	7845	Pass
Oct 17 2012	Bond, Galen, L.	7845	Pass
Oct 08 2013	Bond, Galen, L.	7845	Pass
Total Tests	**8**		

Serial #	X4637	**Test Due**	Oct 17 2013
Location	Boiler Room - above boiler #2 - Not in use October 8 2013 - when reconnected should be replaced.		
Manufacturer	Conbraco	**Model**	40207T2
Type	RP	**Size**	1 1/2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Oct 01 2009	Galen Bond	7845	Pass
Oct 15 2010	Galen Bond	7845	Pass
Oct 26 2011	Galen Bond	7845	Pass
Oct 17 2012	Bond, Galen, L.	7845	Pass
Total Tests	**4**		

985.210	O.K. Center		HSC
Serial #	243493	**Test Due**	Dec 14 2012
Location	Premise Isolation		
Manufacturer	Watts	**Model**	009M3QT
Type	RPBA	**Size**	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Dec 14 2011	Craig Johnson	6995	Pass
Dec 01 2009	Howard Hebig	6614	Pass
Total Tests	2		

968.010	Fairway Estate Townhouses		M
Serial #	28040	**Test Due**	Sep 12 2014
Location	Fire service supply to complex		
Manufacturer	Watts	**Model**	007M2
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 14 2012	Dale Grimes	3632	Pass
Sep 12 2013	Grimes, Dale, M.	3632	Pass
Total Tests	2		

965.000.010	Osoyoos Golf & Country Maintenance building		HSC
Serial #	274407	**Test Due**	Apr 12 2013
Location	On main to sprayer		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 12 2012	Galen Bond	7845	Pass
May 12 2010	Galen Bond	7845	Pass
May 10 2011	Galen Bond	7845	Pass
Apr 22 2013	Galen Bond	7845	Fail
Total Tests	4		

Serial #	97838	**Test Due**	May 10 2012
Location	Secondary spray filler		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 13 2009	John Samuelson	2452	Pass
May 12 2010	Galen Bond	7845	Pass
May 10 2011	Galen Bond	7845	Pass
Apr 22 2013	Galen Bond	7845	Fail
Total Tests	4		

965.000	OSOYOOS GOLF & COUNTRY		HSC

Serial #	113055	Test Due	Apr 12 2013
Location	2) Fire system supply in mechanical room		
Manufacturer	Ames	Model	2000SS
Type	DCVA	Size	4 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 12 2012	Galen Bond	7845	Pass
Jun 11 2004	OK Fire Pro J.W.		Fail
Jun 04 2007	John Samuelson	2452	Pass
Jul 13 2009	John Samuelson	2452	Pass
Feb 16 2010	John Samuelson	2452	Pass
May 10 2011	Galen Bond	7845	Pass
Apr 22 2013	Galen Bond	7845	Fail
Total Tests	**7**		

Serial #	93353	Test Due	Apr 22 2014
Location	4) Irrigation system supply in mechanical room		
Manufacturer	Watts	Model	007M1 QT
Type	DCVA	Size	2 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 12 2012	Galen Bond	7845	Pass
Jun 04 2007	John Samuelson	2452	Pass
Jul 13 2009	John Samuelson	2452	Pass
Mar 16 2010	John Samuelson	2452	Pass
May 10 2011	Galen Bond	7845	Pass
Apr 22 2013	Galen Bond	7845	Pass
Total Tests	**6**		

Serial #	35166	Test Due	Apr 22 2014
Location	MECHANICAL ROOM		
Manufacturer	WATTS	Model	009M2QT
Type	RP	Size	1 1/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 12 2012	Galen Bond	7845	Pass
Feb 15 2006	VINCE CHAPMAN	5306	Pass
Jun 04 2007	John Samuelson	2452	Pass
Jul 13 2009	John Samuelson	2452	Pass
Feb 16 2010	John Samuelson	2452	Pass
May 10 2011	Galen Bond	7845	Pass
Apr 22 2013	Galen Bond	7845	Pass
Apr 22 2013	Bond, Galen, L.	7845	Pass
Total Tests	**8**		

Serial #	124942	Test Due	Apr 22 2014

Location	MECHANICAL ROOM		
Manufacturer	WATTS	Model	009M2QT
Type	RP	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 12 2012	Galen Bond	7845	Pass
Feb 15 2006	VINCE CHAPMAN	5306	Pass
Jun 04 2007	John Samuelson	2452	Pass
Jul 13 2009	John Samuelson	2452	Pass
Feb 16 2010	John Samuelson	2452	Pass
May 10 2011	Galen Bond	7845	Pass
Apr 22 2013	Galen Bond	7845	Pass
Total Tests	**7**		

934.020 SONORA COMMUNITY CENTRE HSC

Serial #	FH-0295	Test Due	Apr 22 2014
Location	Mechanical Room that serves the Fire Sprinklers		
Manufacturer	Watts	Model	757
Type	DCVA	Size	4"

Test History

Test Date	Tester Name	Tester #	Test Result
May 03 2012	Galen Bond	7845	Pass
Feb 14 2006	John Samuelson	2452	Pass
Jun 04 2007	John Samuelson	2452	Pass
Mar 23 2009	John Samuelson	2452	Pass
Mar 23 2010	John Samuelson	7854	Pass
May 28 2010	Howard Hebig	6614	Pass
Mar 09 2011	Galen Bond	7845	Pass
Apr 22 2013	Galen Bond	7845	Pass
Total Tests	**8**		

Serial #	178394	Test Due	Mar 09 2012
Location	Basement mechanical room - Premise isolation		
Manufacturer	Watts	Model	909
Type	RPBA	Size	3 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 04 2007	John Samuelson	2452	Pass
Mar 23 2009	John Samuelson	2452	Pass
Mar 23 2010	John Samuelson	7854	Pass
May 28 2010	Howard Hebig	6614	Pass
Mar 09 2011	Galen Bond	7845	Pass
Total Tests	**5**		

934.010 Osoyoos Elementary - Okanagan - Similkameen School District MSC

Serial #	NM 264	Test Due	May 25 2014
Location	Mechanical Room		

Manufacturer	Conbraco	Model	4DC0
Type	DCVA	Size	4"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 16 2012	Bruce Poreous	10475	Pass
May 02 2008	Ben Johnson	4345	Pass
Aug 18 2009	Brad Westen	4364	Pass
Aug 26 2010	Brad Westen	4364	Pass
Jul 25 2011	Bruce Porteous	10475	Pass
May 25 2013	Porteous, Bruce,	10475	Pass
Total Tests	**6**		

842.000	LEE - Golden Chopsticks	MSC

Serial #	B08188	Test Due	Dec 27 2013
Location	Premise isolation on main		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 28 2011	David Wilchynski	10478	Pass
Oct 02 2010	Shawn Lawley	6085	Pass
Dec 27 2012	Wilchynski, David,	10478	Pass
Total Tests	**3**		

Serial #	336253	Test Due	Oct 28 2012
Location	Ice maker isolation		
Manufacturer	Watts	Model	009QT
Type	RPBA	Size	1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 28 2011	David Wilchynski	10478	Pass
Oct 02 2010	Shawn Lawley	6085	Pass
Dec 27 2012	Wilchynski, David,	10478	Fail
Total Tests	**3**		

Serial #	345552	Test Due	Oct 28 2012
Location	Cooler makeup line		
Manufacturer	Watts	Model	009QT
Type	RPBA	Size	1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 28 2011	David Wilchynski	10478	Pass
Oct 02 2010	Shawn Lawley	6085	Pass
Dec 27 2012	Wilchynski, David,	10478	Fail
Total Tests	**3**		

825.000	BERGSTAD - Osooyoos Dental Centre	HSC

Serial #	254689	Test Due	Jun 08 2014
Location	Premise Iso - basement mechanical room		
Manufacturer	Watts	Model	009 M3
Type	DCVA	Size	3/4'

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 08 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**1**		

815.000	BANK OF MONTREAL	LSC

Serial #	257523	Test Due	Aug 21 2014
Location	Water Room/Storage		
Manufacturer	Apollo	Model	DCVA
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 04 2011	Chad Neufeld	8439	Pass
Aug 22 2012	F.R. Jones	6172	Pass
Aug 21 2013	Maveety, Lance, R	5129	Pass
Total Tests	**3**		

804.000	OSOYOOS CREDIT UNION	MSC

Serial #	176898	Test Due	Aug 23 2014
Location	File room basement - Premise Isolation		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 21 2012	Craig Johnson	6995	Pass
Aug 23 2013	Johnson, Craig,	6995	Pass
Total Tests	**2**		

798.010	BEST-WAY BUILDERS CENTRE - Shoppers	LSC

Serial #	407093	Test Due	Aug 09 2014
Location	In janitor room wall		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
May 19 2011	Craig Johnson	6995	Pass
Jul 03 2012	Craig Johnson	6995	Pass
Aug 09 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**3**		

789.010	KOLE - Pioneer Carwash	HSC

Serial #	123952	Test Due	Oct 30 2014

Location	In Mechanical Room		
Manufacturer	Watts	Model	009 M2 QT
Type	RP	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 11 2009	Howard Hebig	6614	Pass
Jul 24 2010	Howard Heibig	6614	Pass
Sep 30 2011	Howard Hebig	6614	Pass
Oct 17 2012	Howard Hebig	6614	Pass
Oct 30 2013	Hebig, Howard,	6614	Pass
Total Tests	**5**		

783.001	BEST-WAY BUILDERS CENTRE - Strip Mall	HSC

Serial #	239975	Test Due	Jul 19 2014
Location	NW Corner of basement		
Manufacturer	Watts	Model	007M3
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
May 11 2011	Craig Johnson	6995	Pass
May 18 2012	Craig Johnson	6995	Pass
Jul 19 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**3**		

Serial #	239978	Test Due	Jul 19 2014
Location	Subway - in wall by kitchen sink in back		
Manufacturer	Watts	Model	007M3QT
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
May 12 2011	Craig Johnson	6995	Pass
May 18 2012	Craig Johnson	6995	Pass
Jul 19 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**3**		

Serial #	65981	Test Due	Jan 20 2015
Location	Supply to diswasher - OK Event Rental		
Manufacturer	Watts	Model	007QT
Type	DCVA	Size	1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jan 20 2014	Bhatti, Babandeep,	11415	Pass
Total Tests	**1**		

778.000	HOLDINGS LTD. (Super Value Family Foods)	HSC

Serial #	21L1209	Test Due	Dec 10 2014
Location	2) Fire system supply in utility room		

Manufacturer	Ammes	Model	2000SS
Type	DCVA	Size	4 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Nov 30 2011	Craig Agnew	5337	Pass
Jul 20 2009	Joshua Bonell	8123	Pass
Sep 29 2010	Howard Hebig	6614	Pass
Nov 14 2011	Howard Hebig	6614	Pass
Dec 17 2012	Orlesky, Darrell, N.	10948	Pass
Dec 10 2013	Orlesky, Darrell, N.	10948	Pass
Total Tests	**6**		

Serial #	266035	Test Due	Dec 10 2014
Location	Mechanical room - Premise Isolation		
Manufacturer	Watts	Model	009N2QTRP
Type	RP	Size	2 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 20 2009	Joshua Bonell	8123	Pass
Sep 29 2010	Howard Hebig	6614	Pass
Nov 14 2011	Howard Hebig	6614	Pass
Dec 17 2012	Orlesky, Darrell, N.	10948	Pass
Dec 10 2013	Orlesky, Darrell, N.	10948	Pass
Total Tests	**5**		

776.001 Watermark Resorts - Gateway Property Management HSC

Serial #	B22478	Test Due	Aug 19 2014
Location	Boiler Makeup supply 1st floor mechanical room		
Manufacturer	Watts	Model	009M3QT
Type	RP	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 29 2009	Jeremy Davy	7633	Pass
Dec 15 2011	Mark Rout	10476	Pass
Jan 27 2011	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**5**		

Serial #	A71920	Test Due	Aug 19 2014
Location	Mechanical Room South Level1 - Makeup to heat pump		
Manufacturer	Watts	Model	009M3QT
Type	RP	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Sep 02 2009	Jeremy Davy	7633	Pass
Dec 15 2011	Mark Rout	10476	Pass

Jan 27 2011	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**5**		

Serial #	B22452	**Test Due**	Aug 19 2014
Location	Pool Boiler Room - Pool makeup		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 02 2009	Jeremy Davy	7633	Pass
Dec 15 2011	Mark Rout	10476	Pass
Jan 27 2011	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**5**		

Serial #	A33975	**Test Due**	Aug 19 2014
Location	Water entry room - Parkade hosebibs		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 02 2009	Jeremy Davy	7633	Pass
Dec 15 2011	Mark Rout	10476	Pass
Dec 31 2010	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013			Pass
Total Tests	**5**		

Serial #	A33959	**Test Due**	Aug 19 2014
Location	Water entry room - irrigation		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 02 2009	Jeremy Davy	7633	Pass
Dec 15 2011	Mark Rout	10476	Pass
Dec 31 2010	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**5**		

Serial #	B22643	**Test Due**	Jan 29 2014
Location	Mechanical room North end level 1 - Rest/park heat pump		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 02 2009	Jeremy Davy	7633	Pass
Dec 15 2011	Mark Rout	10476	Pass
Jan 27 2011	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**5**		

Serial #	B22612	**Test Due**	Jan 29 2014
Location	3rd Floor Mechanical room - makeup water		
Manufacturer	Watts	**Model**	009M3QT
Type	RPBA	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 02 2009	Jeremy Davy	7633	Pass
Dec 15 2011	Mark Rout	10476	Pass
Jan 27 2011	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Total Tests	**4**		

Serial #	B22476	**Test Due**	Aug 19 2014
Location	5th Floor Mechanical room South - makeup water		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 02 2009	Jeremy Davy	7633	Pass
Dec 15 2011	Mark Rout	10476	Pass
Jan 27 2011	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**5**		

Serial #	B22641	**Test Due**	Aug 19 2014
Location	Poolside Pump room - pool auto fill		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 02 2009	Jeremy Davy	7633	Pass
Dec 15 2011	Mark Rout	10476	Pass
Feb 22 2011	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**5**		

Serial #	B09476	**Test Due**	Aug 19 2014

Location	Column of outdoor shower - outdoor shower		
Manufacturer	Watts	Model	007M3QT
Type	DCVA	Size	3/4"
Test History			
Test Date	Tester Name	Tester #	Test Result
Sep 02 2009	Jeremy Davy	7633	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	2		

Serial #	A19910	Test Due	Jan 18 2014
Location	Fire system supply TH5		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"
Test History			
Test Date	Tester Name	Tester #	Test Result
Dec 15 2011	Mark Rout	10476	Pass
Dec 31 2010	Mark Rout	10476	Pass
Jan 18 2013	Rahn, Kevin, W.	1827	Pass
Total Tests	3		

Serial #	A29601	Test Due	Jan 18 2014
Location	Fire system supply TH4		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"
Test History			
Test Date	Tester Name	Tester #	Test Result
Dec 15 2011	Mark Rout	10476	Pass
Dec 31 2010	Mark Rout	01476	Pass
Jan 18 2013	Rahn, Kevin, W.	1827	Pass
Total Tests	3		

Serial #	A20896	Test Due	Jan 18 2014
Location	Fire system supply TH 3		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"
Test History			
Test Date	Tester Name	Tester #	Test Result
Dec 15 2011	Mark Rout	10476	Pass
Dec 31 2010	Mark Rout	10476	Pass
Jan 18 2013	Rahn, Kevin, W.	1827	Pass
Total Tests	3		

Serial #	A29595	Test Due	Jan 18 2014
Location	Fire system supply TH 2		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"
Test History			

Test Date	Tester Name	Tester #	Test Result
Dec 15 2011	Mark Rout	10476	Pass
Dec 31 2010	Mark Rout	10476	Pass
Jan 18 2013	Rahn, Kevin, W.	1827	Pass
Total Tests	**3**		

Serial #	A19924	**Test Due**	Jan 18 2014
Location	Fire system supply TH 1		
Manufacturer	Watts	**Model**	007M2QT
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Dec 15 2011	Mark Rout	10476	Pass
Dec 31 2010	Mark Rout	10476	Pass
Jan 18 2013	Rahn, Kevin, W.	1827	Pass
Total Tests	**3**		

Serial #	A97478	**Test Due**	Aug 19 2014
Location	Heat pump makeup		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Dec 15 2011	Mark Rout	10476	Pass
Jan 27 2011	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**4**		

Serial #	ID 605	**Test Due**	Aug 19 2014
Location	Fire system supply		
Manufacturer	Ames	**Model**	200DC
Type	DCVA	**Size**	4"

Test History

Test Date	Tester Name	Tester #	Test Result
Dec 15 2011	Mark Rout	10476	Pass
Dec 31 2010	Mark Rout	10476	Pass
Jan 18 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**4**		

Serial #	A57740	**Test Due**	Aug 19 2014
Location	Tower makeup line		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Dec 15 2011	Mark Rout	10476	Pass

Jan 27 2011	Mark Rout	10476	Pass
Jan 29 2013	Rahn, Kevin, W.	1827	Pass
Aug 19 2013	O'Shea, Rory,	10407	Pass
Total Tests	**4**		

772.016	**White Sands Strata Corp - KAS1462**	**HSC**

Serial #	05182	**Test Due**	Sep 04 2014
Location	Level 1 Mech Rm - Irrigation		
Manufacturer	Watts	**Model**	007M2QT
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Oct 01 2009	Gaien Bond	7845	Pass
Oct 17 2007	Mike Kellendonk	5341	Pass
Sep 16 2010	Galen Bond	7845	Pass
Sep 06 2011	Galen Bond	7845	Pass
Sep 12 2012	Galen Bond	7845	Pass
Sep 04 2013	Bond, Galen, L.	7845	Pass
Total Tests	**6**		

Serial #	493733	**Test Due**	Sep 04 2014
Location	1. Valve room - serves irrigation - Phase III		
Manufacturer	Wilkins	**Model**	950XL
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Oct 01 2009	Gaien Bond	7845	Pass
Oct 17 2007	Mike Kellendonk	5341	Pass
Nov 25 2008	John Samuelson	2452	Pass
Sep 16 2010	Galen Bond	7845	Pass
Sep 06 2011	Galen Bond	7845	Pass
Sep 12 2012	Galen Bond	7845	Pass
Sep 04 2013	Bond, Galen, L.	7845	Pass
Total Tests	**7**		

Serial #	01461	**Test Due**	Sep 04 2014
Location	2. valve room - serves fire protection - Phase I		
Manufacturer	Watts	**Model**	770
Type	DCVA	**Size**	4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Oct 01 2009	Galen Bond	7845	Pass
Oct 03 2006	John Samuelson	2452	Pass
Oct 17 2007	Mike Kellendonk	5341	Pass
Nov 25 2008	John Samuelson	2452	Pass
Sep 16 2010	Galen Bond	7845	Pass
Sep 06 2011	Galen Bond	7845	Pass

Sep 12 2012	Galen Bond	7845	Pass
Sep 04 2013	Bond, Galen, L.	7845	Pass
Total Tests	**8**		

Serial #	08883	**Test Due**	Sep 04 2014
Location	3.Valve Room - serves irrigation - Phase I		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Oct 01 2009	Galen Bond	7845	Pass
Oct 03 2006	John Samuelson	2452	Pass
Oct 17 2007	Mike Kellendonk	5341	Pass
Nov 25 2008	John Samuelson	2452	Pass
Sep 16 2010	Galen Bond	7845	Pass
Sep 06 2011	Galen Bond	7845	Pass
Sep 12 2012	Galen Bond	7845	Pass
Sep 04 2013	Bond, Galen, L.	7845	Pass
Total Tests	**8**		

Serial #	2DJ0750	**Test Due**	Sep 04 2014
Location	Level 1 Mechanical room - Fire system		
Manufacturer	Ames	**Model**	2000SS
Type	DCVA	**Size**	4 inch

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Oct 01 2009	Gaiem Bond	7845	Pass
Oct 03 2006	John Samuelson	2452	Pass
Oct 17 2007	Mike Kellendonk	5341	Pass
Nov 25 2008	John Samuelson	2452	Pass
Sep 16 2010	Galen Bond	7845	Pass
Sep 06 2011	Galen Bond	7845	Pass
Sep 12 2012	Galen Bond	7845	Pass
Sep 04 2013	Bond, Galen, L.	7845	Pass
Total Tests	**8**		

77.000	**Desert Surfside**	**MSC**

Serial #	1428760205	**Test Due**	Oct 25 2014
Location	Sprinkler room in front of elevator Main Floor		
Manufacturer	Ames	**Model**	2000SS
Type	DCVA	**Size**	4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Oct 01 2009	Gaien Bond	7845	Pass
Nov 30 2006	Mike Kellendonk	5341	Pass
Oct 15 2010	Galen Bond	7845	Pass
Sep 29 2011	Galen Bond	7845	Pass

Sep 12 2012	Galen Bond	7845	Pass
Oct 25 2013	Rahn, Kevin, W.	1827	Pass
Total Tests	**6**		

Serial #	137896	**Test Due**	Oct 25 2014
Location	Sprinkler valve room Main Floor in front of elevator main isolation		
Manufacturer	Watts	**Model**	007M1OT
Type	DCVA	**Size**	2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 30 2006	Mike Kellendonk	5341	Pass
Jun 10 2009	Josh Bonell	8123	Pass
Jan 11 2011	Galen Bond	7845	Pass
Sep 29 2011	Galen Bond	7845	Pass
Sep 12 2012	Galen Bond	7845	Pass
Oct 25 2013	Rahn, Kevin, W.	1827	Pass
Total Tests	**6**		

Serial #	170817	**Test Due**	Sep 12 2013
Location	Mechanical room in front of elevator irrigation system		
Manufacturer	Watts	**Model**	007M3QT
Type	DCVA	**Size**	3/4 inch

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 30 2006	John Samuelson	2452	Fail
Jun 10 2009	Josh Bonell	8123	Pass
Jan 11 2011	Galen Bond	7845	Pass
Sep 12 2012	Galen Bond	7845	Pass
Oct 25 2013	Rahn, Kevin, W.	1827	Fail
Total Tests	**5**		

Serial #	WF325	**Test Due**	Sep 12 2013
Location	Irrigation system supply		
Manufacturer	Conbraco	**Model**	40104T2
Type	DCVA	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 12 2012	Galen Bond	7845	Pass
Total Tests	**1**		

769.005	**Breeze Bar and Grill**	**HS**

Serial #	2DL0824	**Test Due**	Jun 18 2010
Location	2) Fire system supply in electrical room in basement		
Manufacturer	Ames	**Model**	2000SS
Type	DCVA	**Size**	4 inch

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**

Jun 18 2009	Brad Westen	4364	Pass
Total Tests	**1**		

763.040	**Provincial Rental Housing Corp. - Desert Valley Care Home**	**M**

Serial #	GH030	**Test Due**	Apr 23 2014
Location	Fire system supply - mechanical room		
Manufacturer	Conbraco	**Model**	4010699T
Type	DCVA	**Size**	1 1/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 23 2013	Darrell Orlesky	10948	Pass
Apr 23 2013	Orlesky, Darrell, N.	10948	Pass
Total Tests	**2**		

758.000	**CALDER (Osoyoos Medical Clinic)**	**MSC**

Serial #	187215	**Test Due**	Jun 10 2014
Location	Premises - directly inside crawl space		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 07 2012	Howard Hebig	6614	Pass
Feb 16 2005	Nick Hebig	6177	Pass
Mar 06 2006	Howard Hebig	6614	Pass
Jun 08 2007	Howard Hebig	6614	Pass
May 04 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
Jun 01 2011	Craig Johnson	6995	Pass
Jun 10 2013	Hebig, Howard,	6614	Pass
Total Tests	**8**		

Serial #	156404	**Test Due**	Jun 10 2014
Location	Zone - directly inside crawlspace		
Manufacturer	Watts	**Model**	007M3-QT
Type	DCVA	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 07 2012	Howard Hebig	6614	Pass
Feb 16 2005	Nick Hebig	6177	Pass
Mar 06 2006	Howard Hebig	6614	Pass
Jun 08 2007	Howard Hebig	6614	Pass
May 04 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
Jun 01 2011	Craig Johnson	6995	Pass
Jun 10 2013	Hebig, Howard,	6614	Pass
Total Tests	**8**		

714.6330.000	BUCK, DAVID		M
Serial #	FV602	**Test Due**	May 06 2007
Location	MID PROPERTY		
Manufacturer	CONBRACO	**Model**	40208A2
Type	RPBA	**Size**	2
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 06 2006	LANCE SOARE	2078	Pass
Total Tests	**1**		

714.6265.000	Layden Vineyards		HSC
Serial #	10772	**Test Due**	Jun 10 2010
Location	Premise Isolation south west corner		
Manufacturer	Watts	**Model**	007 DC
Type	DCVA	**Size**	3"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 10 2009	Howard Hebig	6614	Pass
Total Tests	**1**		

714.06262.000	Gurpiar Aulakh and Roop Sing Smagh		HSAGRI
Serial #	2310939	**Test Due**	Jun 24 2009
Location	irrigation system		
Manufacturer	Wilkins	**Model**	975xl
Type	RPBA	**Size**	2 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Total Tests	**0**		

714 06249.010	LLoyd Sauder		AGNS
Serial #	2655915	**Test Due**	Jun 24 2009
Location	irrigation system		
Manufacturer	Wilkins	**Model**	975xl
Type	RPBA	**Size**	2 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Total Tests	**0**		

71.000	SAIRAM HOLDINGS LTD. - Spanish Fiesta Resort		HSC
Serial #	342131	**Test Due**	Aug 22 2014
Location	Premise isolation - water softner room - Fiesta		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**

May 28 2011	Dave Wilchynski	10478	Pass
Jun 13 2012	Wilchynski, David,	10478	Pass
Aug 22 2013	Taytelbaum, Ben,	11140	Pass
Total Tests	**3**		

Serial #	325649	**Test Due**	Aug 22 2014
Location	Premise isolation on main - Falcon #1		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
May 28 2011	Dave Wilchynski	10478	Pass
Jun 13 2012	Wilchynski, David,	10478	Pass
Aug 22 2013	Taytelbaum, Ben,	11140	Pass
Total Tests	**3**		

Serial #	325664	**Test Due**	Sep 03 2014
Location	Premise isolation - Falcon main #2		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
May 28 2011	Dave Wilchynski	10478	Pass
Jun 13 2012	Wilchynski, David,	10478	Fail
Sep 03 2013	Taytelbaum, Ben,	11140	Pass
Total Tests	**3**		

68.000	**THE OWNERS - (Holiday Inn)**	**HSC**

Serial #	9609251240	**Test Due**	Mar 07 2014
Location	2) Fire system supply mechanical room		
Manufacturer	Febco	**Model**	805YD
Type	DCVA	**Size**	4 inch

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 10 2009	John Samuelson	2452	Pass
Mar 05 2012	Galen Bond	7845	Pass
Oct 03 2006	John Samuelson	2452	Pass
Oct 08 2004	John S.	Accurate Fire Pro	Fail
Oct 10 2005	John Samuelson	2452	Pass
Mar 14 2006	John Samuelson	2452	Pass
Dec 09 2008	John Samuelson	2452	Pass
Mar 23 2009	John Samuelson	2452	Pass
Mar 23 2010	John Samuelson	7845	Pass
Mar 09 2011	Galen Bond	7845	Pass
Mar 07 2013	Bond, Galen, L.	7845	Pass
Total Tests	**11**		

Serial #	23174	**Test Due**	Mar 07 2014

Location	3) Irrigation system supply off main in mechanical room		
Manufacturer	Watts	Model	007M2 QT
Type	DCVA	Size	11/2 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 05 2012	Galen Bond	7845	Pass
May 13 2009	John Samuelson	2452	Pass
Mar 23 2010	John Samuelson	7845	Pass
Mar 09 2011	Galen Bond	7845	Pass
Mar 07 2013	Bond, Galen, L.	7845	Pass
Total Tests	**5**		

Serial #	113866	Test Due	Mar 07 2014
Location	8) Existing Double Check Valve Assembly in pool room at 7) SN#B02330 Feb 23 2012		
Manufacturer	Watts	Model	007M2 QT
Type	DCVA	Size	3/4 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 05 2012	Galen Bond	7845	Pass
Mar 23 2010	John Samuelson	7845	Pass
Mar 09 2011	Galen Bond	7845	Pass
Mar 07 2013	Bond, Galen, L.	7845	Pass
Total Tests	**4**		

Serial #	106715	Test Due	Mar 07 2014
Location	61) Boiler makeup line in boiler room 3rd floor 2-B- replaced		
Manufacturer	Watts	Model	007M2 QT
Type	DCVA	Size	3/4 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 05 2012	Galen Bond	7845	Pass
May 13 2009	John Samuelson	2452	Pass
Mar 23 2010	John Samuelson	7845	Pass
Mar 09 2011	Galen Bond	7845	Pass
Mar 07 2013	Bond, Galen, L.	7845	Pass
Total Tests	**5**		

Serial #	185660	Test Due	Mar 07 2014
Location	Parkade Mechanical room - Premise isolation		
Manufacturer	Watts	Model	709
Type	DCVA	Size	4 inch
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 05 2012	Galen Bond	7845	Pass
May 13 2009	John Samuelson	2452	Pass
Mar 09 2011	Galen Bond	7845	Pass

Mar 07 2013	Bond, Galen, L.	7845	Pass
Total Tests	**4**		

657.000	**PENDERGRAFT PROFESSIONAL**	**HSC**

Serial #	141236	**Test Due**	Oct 01 2013
Location	Fixture (Dental pump) above hot water tank in basement		
Manufacturer	Watts	**Model**	009QT
Type	RPBA	**Size**	1/2

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Feb 22 2005	Nick Hebig	6177	Pass
Mar 06 2006	Howard Hebig	6614	Pass
Jul 19 2007	Howard Hebig	6614	Pass
Jul 09 2009	Howard Hebig	6614	Pass
Jul 22 2010	Howard Hebig	6614	Pass
Aug 09 2011	Howard Hebig	6614	Pass
Oct 01 2012	Craig Johnson	6995	Pass
Total Tests	**7**		

Serial #	190541	**Test Due**	Oct 01 2013
Location	Premises - in crawl space above main water supply		
Manufacturer	Watts	**Model**	009 M3 QT
Type	RPBA	**Size**	3/4

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 06 2006	Howard Hebig	6614	Pass
Jul 19 2007	Howard Hebig	6614	Pass
Jul 09 2009	Howard Hebig	6614	Pass
Jul 22 2010	Howard Hebig	6614	Pass
Aug 09 2011	Howard Hebig	6614	Pass
Oct 01 2012	Craig Johnson	6995	Pass
Total Tests	**6**		

645.000	**TOWN OF OSOYOOS - TOWN HALL & Fire Hall**	**HSC**

Serial #	23533	**Test Due**	Aug 12 2014
Location	Premise Iso - under south stairs		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1 1/2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 12 2012	HowardHebig	6614	Pass
Jul 18 2009	Howard Hebig	6614	Pass
Jul 12 2010	Howard Hebig	6614	Pass
Jul 18 2011	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**5**		

Serial #	23335	Test Due	Aug 12 2014
Location	Premise isolation		
Manufacturer	Watts	Model	007M3QT
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Howard Hebig	6614	Pass
Jul 18 2009	Howard Hebig	6614	Pass
Jul 12 2010	Howard Hebig	6614	Pass
Jul 18 2011	Howard Hebig	6614	Pass
Aug 12 2013	Hebig, Howard,	6614	Pass
Total Tests	**5**		

641.010	INTERIOR PROJECTS INC (Smitty's)	HSC

Serial #	TH679	Test Due	Oct 04 2014
Location	Premise isolation on main with DCVA - no drainage for RPBA		
Manufacturer	Conbraco	Model	40104T2
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 12 2012	Craig Johnson	6995	Pass
May 27 2010	Howard Hebig	6614	Pass
May 31 2011	Craig Johnson	6995	Pass
Oct 04 2013	Maveety, Lance, R	5129	Pass
Total Tests	**4**		

64.000	Coast Hotel Osoyoos	HSC

Serial #	26950	Test Due	Jan 03 2014
Location	Premise - southwest corner of basement		
Manufacturer	Watts	Model	009M2QT
Type	RPBA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Dec 01 2011	Howard Hebig	6614	Pass
Dec 07 2009	Howard Hebig	6614	Pass
Dec 09 2010	Howard Hebig	6614	Pass
Jan 03 2013	Hebig, Howard,	6614	Pass
Total Tests	**4**		

Serial #	28477	Test Due	Jan 03 2014
Location	Premise - South east corner of basement		
Manufacturer	Watts	Model	009RP
Type	RPBA	Size	3"

Test History

Test Date	Tester Name	Tester #	Test Result
Dec 01 2011	Howard Hebig	6614	Pass

Dec 07 2009	Howard Hebig	6614	Pass
Dec 09 2010	Howard Hebig	6614	Pass
Jan 03 2013	Hebig, Howard,	6614	Pass
Total Tests	**4**		

638.000	**Husky Downtown**	**HSC**

Serial #	371909	**Test Due**	Sep 12 2014
Location	Under Coffee Counter - replaced sn#236681		
Manufacturer	WATTS	**Model**	099 M3
Type	RP	**Size**	3/4 INCH

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Feb 29 2012			Pass
Sep 12 2013	Turner, Darrin,	10998	Pass
Total Tests	**2**		

Serial #	23004D	**Test Due**	Sep 12 2014
Location	Under Sink fixture protected main line		
Manufacturer	WATTS	**Model**	009
Type	RP	**Size**	3/4 Inch

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 01 2012	Franco Zuzolo	6493	Pass
Jan 04 2006	Vince Chapman	5306	Pass
Jul 31 2010	Shawn Lawley	6085	Pass
Sep 12 2013	Turner, Darrin,	10998	Pass
Total Tests	**4**		

Serial #	378906	**Test Due**	Sep 12 2014
Location	Under sink - isolates Sani Dump?		
Manufacturer	Watts	**Model**	009QT
Type	RP	**Size**	1/2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 01 2012	Franco Zuzolo	6493	Pass
Sep 12 2013	Turner, Darrin,	10998	Pass
Total Tests	**2**		

624.010	**Tim Hortons**	**MSC**

Serial #	142891	**Test Due**	Apr 18 2014
Location	On main waterline in staff washroom.		
Manufacturer	Watts	**Model**	007 M1 QT
Type	DCVA	**Size**	2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
May 10 2012	Jeremy Raposo	10766	Pass
Jan 20 2005	Winter Plumbing	5662	Pass

Aug 05 2009	Howard Hebig	6614	Pass
Jan 29 2010	Lance Maveety	5129	Pass
Apr 15 2011	Craig Johnson	6995	Pass
Apr 18 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**6**		

Serial #	306678	**Test Due**	Apr 18 2014
Location	On irrigation line in staff washroom		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	1 inch

Test History

Test Date	Tester Name	Tester #	Test Result
May 10 2012	Jeremy Raposo	10766	Pass
Jan 20 2005	Doug Tough	5662	Pass
Aug 05 2009	Howard Hebig	6614	Pass
Jan 29 2010	Lance Maveety	5129	Pass
Apr 15 2011	Craig Johnson	6995	Pass
Apr 18 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**6**		

623.000	**SOUTHERN OKANAGAN - Double O Bikes**	**LSC**

Serial #	3358551	**Test Due**	Jan 10 2014
Location	Premise isolation on main service		
Manufacturer	Wilkins	**Model**	950XL
Type	DCVA	**Size**	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 21 2010	Lance Soare	2078	Pass
Nov 10 2011	Lance Soare	2078	Pass
Jan 10 2013	Soare, Lance,	2078	Pass
Total Tests	**3**		

62.000	**HUDSON (Poplars Motel)**	**MSC**

Serial #	417459	**Test Due**	Jul 08 2014
Location	Laundry (Lower)		
Manufacturer	Conbraco	**Model**	RP4A
Type	RP	**Size**	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 23 2012	Jeremy Raposo	10766	Pass
Jul 08 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**2**		

Serial #	209573	**Test Due**	Jul 08 2014
Location	Laundry (Upper)		
Manufacturer	Conbraco	**Model**	RP4A
Type	RP	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 05 2010	Lance Maveety	5129	Pass
Jun 20 2011	Ken Raine	2830	Pass
Jul 30 2012	Jeremy Raposo	10766	Pass
Jul 08 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**4**		

Serial #	160641	**Test Due**	Jul 08 2014
Location	Premise Isolation - Basement		
Manufacturer	Conbraco	**Model**	DC4A
Type	DCVA	**Size**	1"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 05 2010	Lance Maveety	5129	Pass
Jun 20 2011	Ken Raine	2830	Pass
Jul 30 2012	Jeremy Raposo	10766	Pass
Jul 08 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**4**		

Serial #	426283	**Test Due**	Aug 20 2013
Location	Back grass irrigation		
Manufacturer	Conbraco	**Model**	DC4A
Type	DCVA	**Size**	1"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 11 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**1**		

6078.010	**NMA Holdings Ltd. Inc N - Shell**	**HSC**

Serial #	186274	**Test Due**	Aug 21 2014
Location	Premise Isolation		
Manufacturer	Watts	**Model**	007M3QT
Type	DCVA	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 12 2011	Jeremy Haines	7362	Pass
Jul 13 2012	Jeremy Raposo	10766	Pass
Aug 21 2013	Maveety, Lance, R	5129	Pass
Total Tests	**3**		

6065.020	**Country Squire Villa**	**HSC**

Serial #	294461	**Test Due**	Oct 16 2014
Location	In basement sprinkler water main room		
Manufacturer	Watts	**Model**	007M3
Type	DCVA	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 17 2012	Craig Johnson	6995	Pass
Oct 16 2013	Johnson, Craig,	6995	Pass
Total Tests	**2**		

6027.000	**Sandhu Green Houses - Harjeewa / Jasvir Sandhu**	**HSC**

Serial #	3309959	**Test Due**	Jun 03 2014
Location	Greenhouse system supply		
Manufacturer	Wilkins	**Model**	950 XL
Type	DCVA	**Size**	2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 17 2012	Craig Johnson	6995	Pass
Jun 03 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**2**		

6019.010	**Okanagan Tree Fruit Coop - Monashee Packing House**	**HSC**

Serial #	185365	**Test Due**	Jul 18 2014
Location	Premise isolation on main in valve pit		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 22 2012	Galen Bond	7845	Pass
Jul 18 2013	Samuelson, John, R.	2452	Pass
Total Tests	**2**		

Serial #	318133	**Test Due**	Jun 28 2014
Location	Fire sprinkler priming line		
Manufacturer	Apollo	**Model**	DC4A
Type	DCVA	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 06 2011	Galen Bond	7845	Pass
Jun 22 2012	Galen Bond	7845	Pass
Jun 28 2013	Samuelson, John, R.	2452	Pass
Total Tests	**3**		

Serial #	296211	**Test Due**	Jun 28 2014
Location	Premise isolation in plant		
Manufacturer	Watts	**Model**	009M2QT
Type	RPBA	**Size**	2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 06 2011	Galen Bond	7845	Pass

Jun 22 2012	Galen Bond	7845	Pass
Jun 28 2013	Samuelson, John, R.	2452	Pass
Total Tests	**3**		

575.000	**La Mirada**	**HSC**

Serial #	1716981008	**Test Due**	Nov 20 2014
Location	Fire Sprinkler system		
Manufacturer	Watts	**Model**	774
Type	DCVA	**Size**	4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 30 2011	Craig Agnew	5337	Pass
Jul 29 2009	Jeremy Davy	7633	Pass
Jan 26 2011	Jeremy Davy	7633	Pass
Oct 29 2012	Brad Westen	4364	Pass
Nov 20 2013	Fabick, Josh,	10461	Pass
Total Tests	**5**		

Serial #	219910	**Test Due**	Nov 20 2014
Location	Premise isolation on main		
Manufacturer	Watts	**Model**	909RP
Type	RP	**Size**	4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 30 2011	Craig Agnew	5337	Pass
Jul 29 2009	Jeremy Davy	7633	Pass
Jan 26 2011	Jeremy Davy	7633	Pass
Oct 29 2012	Brad Westen	4364	Pass
Nov 20 2013	Fabick, Josh,	10461	Pass
Total Tests	**5**		

Serial #	A02300	**Test Due**	Nov 20 2014
Location	Irrigation supply		
Manufacturer	Watts	**Model**	007M2QT
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 30 2011	Craig Agnew	5337	Pass
Jul 29 2009	Jeremy Davy	7633	Pass
Jan 26 2011	Jeremy Davy	7633	Pass
Oct 29 2012	Brad Westen	4364	Pass
Nov 20 2013	Fabick, Josh,	10461	Pass
Total Tests	**5**		

Serial #	A08214	**Test Due**	Nov 20 2014
Location	Boiler makeup supply		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 29 2009	Jeremy Davy	7633	Pass
Nov 30 2011	Craig Agnew	5337	Pass
Jan 26 2011	Jeremy Davy	7633	Pass
Oct 29 2012	Brad Westen	4364	Pass
Oct 29 2012	Brad Westen	4364	Pass
Nov 20 2013	Fabick, Josh,	10461	Pass
Total Tests	**6**		

Serial #	HA0096	**Test Due**	Nov 20 2014
Location	Fire service - lower parkade in cabinet		
Manufacturer	Watts	**Model**	Colt 400
Type	RP	**Size**	3"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 30 2011	Craig Agnew	5337	Pass
Oct 29 2012	Brad Westen	4364	Fail
Nov 20 2013	Fabick, Josh,	10461	Pass
Total Tests	**3**		

Serial #	JC0084	**Test Due**	Nov 20 2014
Location	Fire system supply - Upper Parkade in cabinet		
Manufacturer	Watts	**Model**	Colt 400
Type	RP	**Size**	3"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 30 2011	Craig Agnew	5337	Pass
Oct 29 2012	Brad Westen	4364	Fail
Nov 20 2013	Fabick, Josh,	10461	Pass
Total Tests	**3**		

573.745	**Greycon Homes Ltd**	**MS**

Serial #	B23290	**Test Due**	Aug 04 2010
Location	Irrigation supply		
Manufacturer	Watts	**Model**	007M3QT
Type	DCVA	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Aug 04 2009	Mike Fallowfield	6443	Pass
Total Tests	**1**		

573.340	**Interior Health (Sagebrush Lodge)**	**MSC**

Serial #	LB0078	**Test Due**	Nov 28 2013
Location	Basement valve room - serves fire protection		
Manufacturer	Watts	**Model**	757 DC
Type	DCVA	**Size**	6"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Dec 05 2011	Morris Weremchuk	10193	Pass
Mar 17 2011	Morris Weremchuk	10193	Pass
Nov 28 2012	Morris Weremchuk	10193	Pass
Nov 28 2013	Weremchuk, Morris,	10193	Fail
Total Tests	**4**		

Serial #	47635	**Test Due**	Nov 28 2014
Location	Janitors Room - Kitchen - Antifreeze fire sprinkler		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1 1/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 21 2012	Kevin Rahn	1827	Pass
Nov 28 2012	Morris Weremchuk	10193	Pass
Nov 28 2013	Weremchuk, Morris,	10193	Pass
Total Tests	**3**		

Serial #	1169100	**Test Due**	Nov 26 2013
Location	Irrigation supply - main water room		
Manufacturer	Wilkins	**Model**	950XL
Type	DCVA	**Size**	1 1/2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Total Tests	**0**		

55.005	**Ambrosia Restraunt**	**MSC**

Serial #	263139	**Test Due**	Jan 21 2014
Location	Premise Isolation in storage room		
Manufacturer	Watts	**Model**	009M2QT
Type	RPBA	**Size**	1"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Dec 01 2011	Howard Hebig	6614	Pass
Aug 04 2009	Howard Hebig	6614	Pass
Nov 10 2010	Howard Hebig	6614	Pass
Jan 21 2013	Hebig, Howard,	6614	Pass
Total Tests	**4**		

538.050	**Casa Madera**	**M**

Serial #	377074	**Test Due**	Aug 13 2014
Location	Pool mechanical room south wall - pool makeup		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 14 2012	Craig Johnson	6995	Pass
Aug 13 2013	Cardoso, Matthew,	11456	Pass
Aug 13 2013	Cardoso, Matthew,	11456	Pass
Aug 13 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**4**		

535.250	TEJAY	HSC

Serial #	W190230	Test Due	Feb 15 2007
Location	MAIN BOILER ROOM		
Manufacturer	WILKINS ZURN	Model	975XL
Type	RP	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Feb 15 2006	VINCE CHAPMAN	5306	Pass
Total Tests	**1**		

535.220	Osoyoos Baptist Church	MSC

Serial #	111960	Test Due	Jul 09 2014
Location	Premise Isolation - Downstairs utility room by hot water tank		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 03 2012	Craig Johnson	6995	Pass
Jul 09 2013	Hebig, Howard,	6614	Pass
Total Tests	**2**		

Serial #	094846	Test Due	Jul 09 2014
Location	By hwy 97		
Manufacturer	Wilkins	Model	975RP
Type	RP	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 09 2013	Hebig, Howard,	6614	Pass
Total Tests	**1**		

535.112	RICHTER - NAPA Phonix Auto Parts	HSC

Serial #	317092	Test Due	Jun 17 2014
Location	Premise - North wall of basement		
Manufacturer	Watts	Model	007M3QT
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 17 2013	Hebig, Howard,	6614	Pass
Total Tests	**1**		

515.000	Sun Bowl Arena		HSC
Serial #	218584	**Test Due**	Jun 04 2014
Location	Back bay - behind hot water tanks		
Manufacturer	Watts	**Model**	009 M3 QT
Type	RP	**Size**	3/4 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 13 2012	Craig Johnson	6995	Pass
Apr 22 2009	Howard Hebig	6614	Pass
May 11 2010	Howard Hebig	6614	Pass
Jun 28 2011	Craig Johnson	6995	Pass
Jun 04 2013	Hebig, Howard,	6614	Pass
Total Tests	**5**		

Serial #	165744	**Test Due**	Jun 04 2014
Location	Premise - behind hot water tankn		
Manufacturer	Watts	**Model**	009
Type	RP	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 04 2013	Hebig, Howard,	6614	Pass
Total Tests	**1**		

443.000	Osoyoos Nursery School		MSC
Serial #	9609051301	**Test Due**	Apr 22 2014
Location	Fire Protection - lower floor Mech Room		
Manufacturer	Febco	**Model**	805YD
Type	DCVA	**Size**	3"

Test History

Test Date	Tester Name	Tester #	Test Result
Mar 01 2012	Galen Bond	7845	Pass
Apr 19 2005	John Samuelson	2452	Pass
Mar 14 2006	John Samuelson	2452	Pass
Mar 03 2007	Mike Kellendonk	5341	Pass
Mar 23 2009	John Samuelson	2452	Pass
Apr 19 2010	John Samuelson	2452	Pass
May 10 2011	Galen Bond	7845	Pass
Apr 22 2013	Galen Bond	7845	Pass
Total Tests	**8**		

398.010	Osoyoos Super 8		HSC
Serial #	330243	**Test Due**	May 16 2014
Location	In Pool Room		
Manufacturer	Watts	**Model**	009M3QT
Type	RPBA	**Size**	1'

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 27 2012	Craig Johnson	6995	Pass
Sep 27 2010	Howard Hebig	6614	Pass
Mar 28 2011	Craig Johnson	6995	Pass
May 16 2013	Johnson, Craig,	6995	Pass
Total Tests	**4**		

Serial #	107596	**Test Due**	May 16 2014
Location	West Wing premise isolation		
Manufacturer	Watts	**Model**	007M2QT
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 27 2012	ig Johnson	6995	Pass
Mar 28 2011	Craig Johnson	6995	Pass
May 16 2013	Johnson, Craig,	6995	Pass
May 16 2013	Johnson, Craig,	6995	Pass
Total Tests	**4**		

Serial #	107599	**Test Due**	May 16 2014
Location	East Wing premise isolation		
Manufacturer	Watts	**Model**	007M2QT
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 27 2012	Craig Johnson	6995	Pass
Mar 28 2011	Craig Johnson	6995	Pass
May 16 2013	Johnson, Craig,	6995	Pass
Total Tests	**3**		

348.150	**RCMP Osoyoos Detachment**	**MSC**

Serial #	A05415	**Test Due**	Oct 04 2014
Location	Irrigation supply in staff washroom		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 29 2009	Lance Maveety	5129	Pass
Jul 23 2010	Wyatt Keogh	10188	Pass
Aug 23 2011	Chad Neufeld	8439	Pass
Aug 23 2012	Jeremy Raposo	10766	Pass
Oct 04 2013	Maveety, Lance, R	5129	Pass
Total Tests	**5**		

348.075	**MCDONALD'S RESTAURANTS OF Canada**	**HSC**

Serial #	A44114	**Test Due**	May 30 2014
Location	Premise isolation		

Manufacturer	Watts	Model	2"
Type	DCVA	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 29 2009	Mike Followfield	6443	Pass
Mar 01 2012	Craig Johson	6995	Pass
Mar 01 2012	Craig Johnson	6995	Pass
Dec 14 2010	Craig Johnson	6995	Pass
May 30 2013	Hebig, Howard,	6614	Pass
Total Tests	5		

Serial #	B181105	Test Due	Mar 01 2013
Location	Washer/steamer		
Manufacturer	Watts	Model	007M3QT
Type	RPBA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 31 2009	Mike Fallowfield	6443	Pass
Mar 01 2012	Craig Johnson	6995	Pass
Total Tests	2		

Serial #	1253609	Test Due	May 30 2014
Location	Postmix beverage machine		
Manufacturer	Wilkins	Model	975XL
Type	RPBA	Size	3/4 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 22 2009	Mike Fallowfield	6443	Pass
Mar 01 2012	Craig Johnson	6995	Pass
May 30 2013	Hebig, Howard,	6614	Pass
Total Tests	3		

348.025	499410 BC LTD. (A & W)	HSC

Serial #	B18030	Test Due	Mar 26 2013
Location	Irrigation system		
Manufacturer	Watts	Model	007M3QT
Type	DCVA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Mar 26 2012	Craig Johnson	6995	Pass
Oct 15 2009	Mike Fallowfield	6443	Pass
Feb 17 2011	Lance Soare	2078	Pass
Total Tests	3		

Serial #	A54345	Test Due	Jan 02 2014
Location	Cooler compressor makeup		
Manufacturer	Watts	Model	009M2QT

Type	RPBA	Size	1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 15 2009	Mike Fallowfield	6443	Pass
Feb 17 2011	Lance Soare	2078	Pass
Jan 02 2013	Johnson, Craig,	6995	Pass
Total Tests	**3**		

348.015	711 Store #32134	MSC

Serial #	63145	Test Due	Dec 06 2014
Location	4) Water filter on line to drink dispensor island		
Manufacturer	Watts	Model	007M1 QT
Type	DCVA	Size	1 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 10 2012	Craig Johnson	6995	Pass
Dec 07 2009	Howard Hebig	6614	Pass
Jan 13 2011	Chad Newfeld	8439	Pass
Dec 06 2013	Johnson, Craig,	6995	Pass
Total Tests	**4**		

Serial #	180842	Test Due	Dec 06 2014
Location	Utility room premise isolation		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 10 2012	Craig Johnson	6995	Pass
Mar 31 2011	Craig Johnson	6995	Pass
Aug 22 2013	Taytelbaum, Ben,	11140	Pass
Dec 06 2013	Johnson, Craig,	6995	Pass
Total Tests	**4**		

347.210	MP Hospitality Ltd (Ridge Pub / Westridge Motor)	HSC

Serial #	133963	Test Due	Sep 20 2014
Location	9) Boiler makeup line in boiler room		
Manufacturer	Watts	Model	007M2 QT
Type	DCVA	Size	3/4 inch

Test History

Test Date	Tester Name	Tester #	Test Result
May 11 2009	Mike Fallowfield	6443	Pass
May 20 2010	Howard Hebig	6614	Pass
Oct 01 2012	Chad Neufeld	8439	Pass
Sep 20 2013	Maveety, Lance, R	5129	Pass
Total Tests	**4**		

Serial #	2KM1903	Test Due	Sep 27 2014

Location	2) Fire system supply downstairs in utility room		
Manufacturer	Ames	Model	2000SS
Type	DCVA	Size	4 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Sep 10 2009	John Samuelson	2452	Pass
Oct 10 2004			Fail
Sep 07 2010	Galen Bond	7845	Pass
Sep 29 2011	Galen Bond	7845	Pass
Oct 01 2012	Chad Neufeld	8439	Pass
Jun 06 2013	Samuelson, John, R.	2452	Pass
Sep 27 2013	Maveety, Lance, R	5129	Pass
Total Tests	**7**		

Serial #	A04885	Test Due	Sep 20 2014
Location	Mechanical room serves Irrigation		
Manufacturer	WATTS	Model	007M2QT
Type	DCVA	Size	1 1/2

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 06 2007	Howard Hebig	6614	Pass
May 20 2010	Howard Hebig	6614	Pass
Oct 01 2012	Chad Newfeld	8439	Pass
Sep 20 2013	Maveety, Lance, R	5129	Pass
Total Tests	**4**		

Serial #	107362	Test Due	Sep 20 2014
Location	Mechanical Room - Premise Isolation		
Manufacturer	WATTS	Model	009M2QT
Type	RP	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 06 2007	Howard Hebig	6614	Pass
May 11 2009	Mike Fallowfield	6443	Pass
May 20 2010	Howard Hebig	6614	Pass
Oct 01 2012	Chad Neufeld	8437	Pass
Sep 20 2013	Maveety, Lance, R	5129	Pass
Total Tests	**5**		

Serial #	101954	Test Due	Sep 20 2014
Location	Pool Room/Mechanical		
Manufacturer	WATTS	Model	009M2QT
Type	RP	Size	1 1/2

Test History

Test Date	Tester Name	Tester #	Test Result
Jan 10 2006	Vince Chapman	5306	Pass
Jun 06 2007	Howard Hebig	6614	Pass

May 11 2009	Mike Fallowfield	6443	Pass
May 20 2010	Howard Hebig	6614	Pass
Oct 01 2012	Chad Neufeld	8439	Pass
Sep 20 2013	Maveety, Lance, R	5129	Pass
Total Tests	**6**		

Serial #	334622	**Test Due**	Sep 20 2014
Location	Premise isolation - mechanical room		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Sep 20 2013	Maveety, Lance, R	5129	Pass
Total Tests	**1**		

347.010	**Buy Low Foods**	**HSC**

Serial #	FH2290	**Test Due**	Nov 01 2014
Location	Mechanical room fire system		
Manufacturer	Watts	**Model**	757
Type	DCVA	**Size**	4"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 09 2009	John Samuelson	2452	Pass
Sep 07 2010	Galen Bond	7845	Pass
Aug 03 2011	Galen Bond	7845	Pass
Nov 01 2013	Jones, Frederick, Richard	6172	Pass
Total Tests	**4**		

Serial #	251343	**Test Due**	Nov 01 2014
Location	Mechanical room premise		
Manufacturer	Watts	**Model**	099M2QT
Type	RP	**Size**	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 09 2009	John Samuelson	2452	Pass
Sep 07 2010	Galen Bond	7845	Pass
Aug 03 2011	Galen Bond	7845	Pass
Oct 01 2012	Craig Johnson	6995	Pass
Nov 01 2013	Jones, Frederick, Richard	6172	Pass
Total Tests	**5**		

345.400	**Mariposa Gardens - Baltic Properties Ltd.**	**HSC**

Serial #	05386	**Test Due**	Sep 27 2014
Location	Boiler room - Premise isolation		
Manufacturer	Conbraco	**Model**	DC
Type	DCVA	**Size**	4"

Test History

Test Date	Tester Name	Tester #	Test Result
Sep 03 2009	Mike Fallowfield	6443	Pass
Nov 08 2011	Mark Rout	10476	Pass
Dec 16 2010	Kevin Rahn	1827	Pass
Sep 28 2012	Chad Neufeld	8439	Pass
Sep 27 2013	Maveety, Lance, R	5129	Pass
Total Tests	**5**		

Serial #	H63038	**Test Due**	Sep 27 2014
Location	Fire system supply		
Manufacturer	Ames	**Model**	
Type	DCVA	**Size**	4"

Test History

Test Date	Tester Name	Tester #	Test Result
Nov 08 2011	Mark Rout	10476	Pass
Sep 03 2009	Mike Fallowfield	6443	Pass
Nov 23 2010	Mark Rout	2199	Pass
Sep 28 2012	Chad Neufeld	8439	Pass
Sep 27 2013	Maveety, Lance, R	5129	Pass
Total Tests	**5**		

Serial #	A93008	**Test Due**	Sep 28 2013
Location	Cooling tower makeup		
Manufacturer	Watts	**Model**	009M3QT
Type	RPBA	**Size**	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Nov 08 2011	Mark Rout	10476	Pass
Sep 03 2009	Mike Fallowfield	6443	Pass
Dec 16 2010	Kevin Rahn	1827	Pass
Sep 28 2012	Chad Neufeld	8437	Pass
Total Tests	**4**		

Serial #	369469	**Test Due**	Sep 28 2013
Location	Boiler room		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Sep 28 2012	Chad Neufeld	8439	Pass
Sep 27 2013	Maveety, Lance, R	5129	Fail
Total Tests	**2**		

Serial #	408035	**Test Due**	Oct 04 2014
Location	Mechanical room -		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Oct 04 2013	Maveety, Lance, R	5129	Pass
Total Tests	**1**		

345.163	FODEY	HSC

Serial #	A04981	Test Due	May 28 2008
Location	On North Wall - Premise Isolation		
Manufacturer	WATTS	Model	009M3
Type	RPBA	Size	3/4

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 21 2006	Howard Hebig	6614	Pass
May 28 2007	Howard Hebig	6614	Pass
Total Tests	**2**		

345.105	HUSKY OIL OPERATIONS LTD. - Osoyoos Husky	HSC

Serial #	425701	Test Due	Apr 05 2014
Location	Sani Dump Outside Station		
Manufacturer	Watts	Model	009M3QT
Type	RP	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 05 2013	Novakovic, Djordje,	8076	Pass
Total Tests	**1**		

Serial #	283391	Test Due	Dec 18 2014
Location	Premise Isolation - Upper mechanical room		
Manufacturer	Watts	Model	009M2QT
Type	RP	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Mar 22 2012	Franco Zuzolo	6493	Pass
Aug 28 2010	Action Plumbing	6085	Pass
Dec 27 2012	Turner, Darrin,	10998	Pass
Dec 18 2013	Turner, Darrin,	10998	Pass
Total Tests	**4**		

338.005	SAFARI BEACH RESORT LTD.	HSC

Serial #	180843	Test Due	May 10 2014
Location	Room C Utility premise isolation		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	2"

Test History

Test Date	Tester Name	Tester #	Test Result
Apr 27 2012	Craig Johnson	6995	Pass
Apr 06 2011	Craig Johnson	6995	Pass

May 10 2013	Craig Johnson	6995	Pass
Total Tests	**3**		

Serial #	180852	**Test Due**	May 10 2014
Location	Irrigation supply main		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Apr 27 2012	Craig Johnson	6995	Pass
Apr 06 2011	Craig Johnson	6995	Pass
May 10 2013	Craig Johnson	6995	Pass
Total Tests	**3**		

336.400	**ADRIATIC MOTEL INC.**	**HSC**

Serial #	250932	**Test Due**	Jul 12 2014
Location	Main service premise isolation in laundry room		
Manufacturer	Apollo	**Model**	DC4A
Type	DCVA	**Size**	1"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 12 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**1**		

Serial #	260109	**Test Due**	Jul 12 2014
Location	On pool make up - testing only required if owner desires		
Manufacturer	Apollo	**Model**	RP4A
Type	RPBA	**Size**	1/2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 12 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**1**		

Serial #	133659	**Test Due**	May 17 2013
Location	Irrigation supply - testing required only if owner desires to test		
Manufacturer	Apollo	**Model**	DC4A
Type	DCVA	**Size**	1"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Total Tests	**0**		

321.200	**551996 BC LTD - (BEST WESTERN)**	**HSC**

Serial #	B02705	**Test Due**	Jun 14 2014
Location	Pool Makeup supply		
Manufacturer	Watts	**Model**	009M2QT
Type	RPBA	**Size**	1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 18 2012	Darrell Orlesky	10948	Pass
Feb 06 2010	Shawn Lawley	6085	Pass
May 16 2011	Brad Westen	4364	Pass
Jun 14 2013	Fabick, Josh,	10461	Pass
Total Tests	**4**		

Serial #	A18734	**Test Due**	Jun 14 2014
Location	Laundry room supply #1		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1 1/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 18 2012	Darrell orlesky	10948	Pass
Mar 06 2010	Shawn Lawley	6085	Pass
May 16 2011	Brad Westen	4364	Pass
Jun 14 2013			Pass
Total Tests	**4**		

Serial #	227848	**Test Due**	Jun 14 2014
Location	LAundry supply #2		
Manufacturer	Apollo	**Model**	RP4A
Type	RP	**Size**	1 1/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 18 2012	Darrell Orlesky	10948	Pass
Mar 06 2010	Shawn Lawley	6085	Pass
May 16 2011	Brad Westen	4364	Pass
Jun 14 2013	Fabick, Josh,	10461	Pass
Total Tests	**4**		

Serial #	B33454	**Test Due**	Jun 14 2014
Location	Pool and spa room		
Manufacturer	Watts	**Model**	009 M3 QT
Type	RPBA	**Size**	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 18 2012	Darrell Orleskyt	10948	Pass
Feb 06 2010	Shawn Lawley	6085	Pass
May 16 2011	Brad Westen	4364	Pass
Jun 14 2013	Fabick, Josh,	10461	Pass
Total Tests	**4**		

Serial #	2BN0069	**Test Due**	Jun 14 2014
Location	Fire sprinkler in water entry room		
Manufacturer	Ames	**Model**	2000 SS
Type	DCVA	**Size**	3 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 18 2012	Darrell Orlesky	10948	Pass
Apr 03 2007	Kevin Rahn	1827	Pass
Nov 23 2009	Kevin Robinson	7795	Pass
May 16 2011	Brad Westen	4364	Pass
Jun 14 2013	Fabick, Josh,	10461	Pass
Total Tests	**5**		

Serial #	257915	**Test Due**	Jun 14 2014
Location	Irrigation in water entry room		
Manufacturer	Apollo	**Model**	DC4A
Type	DCVA	**Size**	2 inch

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 18 2012	Darrell Orlesky	10948	Pass
May 16 2011	Brad Westen	4364	Pass
Jun 14 2013	Fabick, Josh,	10461	Pass
Total Tests	**3**		

321.100	**Rattle Snake Canyon**	**HSC**

Serial #	156565	**Test Due**	Jun 03 2014
Location	Premise 1 - main entrance		
Manufacturer	Watts	**Model**	009 M2 QT
Type	RP	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 03 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**1**		

Serial #	379688	**Test Due**	Jun 03 2014
Location	Premise 2 - crawlspace windmill		
Manufacturer	Watts	**Model**	007 M2 QT
Type	RP	**Size**	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Jun 03 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**1**		

314.000	**Lang's Enterprises Ltd. (Dairy Queen)**	**HSC**

Serial #	A91892	**Test Due**	Apr 17 2014
Location	Premise isolation on main		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 06 2009	Mike Fallowfield	6443	Pass
Nov 10 2010	Howard Hebig	6614	Pass

Nov 16 2011	Howard Hebig	6614	Pass
Apr 17 2013	Craig Johnson	6995	Pass
Total Tests	**4**		

290.110	**THE DESERT MIRAGE - Strata Council**	**MS**

Serial #	127762	**Test Due**	Jan 15 2014
Location	Fire Supply		
Manufacturer	Ames	**Model**	SS2000
Type	DCVA	**Size**	4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 29 2011	Kevin Robinson	7795	Pass
Jul 05 2012	Brad Westen	4364	Pass
Jan 15 2013	Orlesky, Darrell, N.	10948	Pass
Total Tests	**3**		

Serial #	75604	**Test Due**	Jan 15 2014
Location	Pool Fountain Supply		
Manufacturer	Watts	**Model**	007M2QT
Type	DCVA	**Size**	1 1/2"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 29 2011	Kevin Robinson	7795	Pass
Jul 05 2012	Brad Westen	4364	Pass
Jan 15 2013	Orlesky, Darrell, N.	10948	Pass
Total Tests	**3**		

290.010	**AVRO Oil Ltd(Cottonwood Plaza)**	**HSC**

Serial #	325648	**Test Due**	Jun 13 2014
Location	2) Irrigation system supply in utility room - repalced 70437		
Manufacturer	Watts	**Model**	009 M3QT
Type	RPBA	**Size**	3/4 inch

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
May 10 2012	Craig Johnson	6995	Pass
Apr 20 2011	David Wilchynski	10478	Pass
Jun 13 2013	Taytelbaum, Ben,	11140	Pass
Total Tests	**3**		

Serial #	240431	**Test Due**	Jun 13 2014
Location	East side of building under stairs		
Manufacturer	WATTS	**Model**	009 M2 QT
Type	RP	**Size**	2 INCH

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
May 10 2012	Craig Johnson	6995	Pass
Jan 19 2006	Vince Chapman	5306	Pass

Jun 04 2007	John Samuelson	2452	Pass
May 04 2009	Mike Followfield	6443	Pass
May 11 2010	Howard Hebig	6614	Pass
Apr 20 2011	David Wilchynski	10478	Pass
Jun 13 2013	Taytelbaum, Ben,	11140	Pass
Total Tests	**7**		

138.010	**DESIGN BURGER & DOGS INC. (Sage Pub)**	**HSC**

Serial #	218568	**Test Due**	Apr 22 2014
Location	South wall in bottle room by main bar		
Manufacturer	Watts	**Model**	009M3QT
Type	RP	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 01 2012	Craig Johnson	6995	Pass
Apr 22 2013	Craig Johnson	6995	Pass
Total Tests	**2**		

138.000	**HUDSON (Riviera Motel)**	**MSC**

Serial #	209578	**Test Due**	Jul 08 2014
Location	Furnace room - Zone		
Manufacturer	Conbraco	**Model**	RP4A
Type	RP	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
May 05 2010	Lance Maveety	5129	Pass
Jun 20 2011	Ken Raine	2830	Pass
Jul 30 2012	Jeremy Raposo	10766	Pass
Jul 08 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**4**		

Serial #	209520	**Test Due**	Jul 08 2014
Location	Crawl space poolside - Premise Isolation		
Manufacturer	Conbraco	**Model**	RP4A
Type	RP	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
May 05 2010	Lance Maveety	5129	Pass
Jun 20 2011	Ken Raine	2830	Pass
Jul 30 2012	Jeremy Raposo	10766	Pass
Jul 08 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**4**		

Serial #	195254	**Test Due**	Jul 08 2014
Location	Laundry cold supply		
Manufacturer	Conbraco	**Model**	RP4A
Type	RP	**Size**	1/2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 05 2010	Lance Maveet	5129	Pass
Jun 20 2011	Ken Raine	2830	Pass
Jul 30 2012	Jeremy Raposo	10766	Pass
Jul 08 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**4**		

Serial #	195262	**Test Due**	Jul 08 2014
Location	Laundry hot supply		
Manufacturer	Conbraco	**Model**	RP4A
Type	RP	**Size**	1/2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 05 2010	Lance Maveety	5129	Pass
Jun 20 2011	Ken Raine	2830	Pass
Jul 30 2012	Jeremy Raposo	10766	Pass
Jul 08 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**4**		

Serial #	284809	**Test Due**	Jul 08 2014
Location	Boiler makeup - replaced 195255		
Manufacturer	Conbraco	**Model**	RP4A
Type	RP	**Size**	1/2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 12 2011	Ken Raine	2830	Pass
Jul 30 2012	Jeremy Raposo	10766	Pass
Jul 08 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**3**		

Serial #	240348	**Test Due**	Jul 08 2014
Location	Premise Isolation - laundry room crawlspace		
Manufacturer	Conbraco	**Model**	RP4A
Type	RP	**Size**	1 1/2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 05 2010	Lance Maveety	5129	Pass
Jun 20 2011	Ken Raine	2830	Pass
Jul 30 2012	Jeremy Raposo	10766	Pass
Jul 08 2013	Raposo, Jeremy, Daniel	10766	Pass
Total Tests	**4**		

Serial #	255230	**Test Due**	Jul 12 2012
Location	Laundry room hot - replaces 209609		
Manufacturer	Conbraco	**Model**	RP4A
Type	RPBA	**Size**	3/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 12 2011	Ken Raine	2830	Pass
Jul 30 2012	Jeremy Raposo	10766	Fail
Total Tests	**2**		

1353.012	**Walnut Beach Resort**	**HSC**

Serial #	185294	**Test Due**	Feb 15 2014
Location	Fire sprinkler - Parkade mechanical room		
Manufacturer	Watts	**Model**	709
Type	DCVA	**Size**	4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Feb 03 2009	Kevin Rahn	1827	Pass
Mar 19 2010	Kevin Rahn	1827	Pass
Jul 24 2012	Dave Wilchynski	10478	Pass
Jul 24 2012	Djordje Novakovic	8076	Pass
Feb 15 2013	Klassen, Kooper, J.	7386	Pass
Total Tests	**5**		

Serial #	277302	**Test Due**	Sep 12 2014
Location	Swimming pool makeup - Replaced 110920		
Manufacturer	Watts	**Model**	009M2QTRP
Type	RP	**Size**	2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 14 2011	Dave wilchynski	10478	Pass
Jul 24 2012	Djordje Novakovic	8076	Pass
Sep 12 2013	Beausoleil, Chris,	10098	Pass
Total Tests	**3**		

Serial #	A24846	**Test Due**	Sep 12 2014
Location	Boiler makeup supply		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jul 14 2011	Dave Wilchynski	10478	Pass
Jul 24 2012	Djordje Novakovic	8076	Pass
Sep 12 2013	Turner, Darrin,	10998	Pass
Total Tests	**3**		

Serial #	A83972	**Test Due**	Sep 12 2014
Location	Pool deck melter		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 14 2011	Dave Wilchynski	10478	Pass
Jul 24 2012	Djordje Novakovic	8076	Pass
Sep 12 2013	Turner, Darrin,	10998	Pass
Total Tests	**3**		

Serial #	A12306	**Test Due**	Sep 12 2014
Location	Commercial laundry #2		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 01 2011	Dave Wilchynski	10478	Fail
Jul 24 2012	Djordje Novakovic	8076	Pass
Sep 12 2013	Turner, Darrin,	10998	Pass
Total Tests	**3**		

Serial #	12480	**Test Due**	Sep 12 2014
Location	Commercial dishwasher		
Manufacturer	Watts	**Model**	007M1QT
Type	DCVA	**Size**	1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 20 2011	Dave Wilchynski	10478	Pass
Jul 24 2012	Djordje Novakovic	8076	Pass
Sep 12 2013	Turner, Darrin,	10998	Pass
Total Tests	**3**		

Serial #	A83879	**Test Due**	Sep 12 2014
Location	Outdoor water feature supply		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 20 2011	Dave Wilchynski	10478	Pass
Jul 24 2012	Djordje Novakovic	8076	Pass
Sep 12 2013	Turner, Darrin,	10998	Pass
Total Tests	**3**		

Serial #	138667	**Test Due**	Sep 12 2014
Location	Laundry HW at Washer (#1)		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Jul 01 2011	Dave Wilchynski	10478	Pass
Jul 24 2012	Djordje Novakovic	8076	Pass
Sep 12 2013	Turner, Darrin,	10998	Pass

Total Tests	3		
Serial #	397186	Test Due	Sep 17 2013
Location	Boiler Makeup - Mechanical room		
Manufacturer	Watts	Model	009M2QT
Type	RP	Size	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Sep 12 2013	Turner, Darrin,	10998	Pass
Total Tests	**1**		

1348.102	Las Ventanas	HSC

Serial #	A51067	Test Due	Aug 16 2013
Location	Geothermal makeup line		
Manufacturer	Watts	Model	009M3QT
Type	RPBA	Size	3/4"

Test History

Test Date	Tester Name	Tester #	Test Result
Aug 16 2012	Samuelson, John, R.	2452	Pass
Total Tests	**1**		

Serial #	143616	Test Due	Aug 16 2013
Location	Irrigation system supply		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	1"

Test History

Test Date	Tester Name	Tester #	Test Result
Feb 16 2008	Action Plumbing	6985	Pass
Sep 29 2010	Galen Bond	7845	Pass
Aug 03 2011	Galen Bond	7845	Pass
Aug 16 2012	Samuelson, John, R.	2452	Pass
Total Tests	**4**		

Serial #	A01359	Test Due	Aug 16 2013
Location	Mechanical room premise isolation		
Manufacturer	Watts	Model	007M2QT
Type	DCVA	Size	1 1/2"

Test History

Test Date	Tester Name	Tester #	Test Result
Feb 16 2008	Action Plumbing	6085	Pass
Sep 29 2010	Galen Bond	7845	Pass
Aug 03 2011	Galen Bond	7845	Pass
Aug 16 2012	Samuelson, John, R.	2452	Pass
Total Tests	**4**		

Serial #	01344	Test Due	Aug 16 2013
Location	Fire system supply		
Manufacturer	Conbraco	Model	4DC

Type	DCVA	Size	4"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 29 2010	Galen Bond	7845	Pass
Aug 03 2011	Galen Bond	7845	Pass
Aug 16 2012	Samuelson, John, R.	2452	Pass
Total Tests	**3**		

1334.010a	OASIS R.V. PARK LTD.	HSC

Serial #	57436	Test Due	May 16 2014
Location	Pool makeup supply		
Manufacturer	Watts	Model	007 M3 QT
Type	DCVA	Size	3/4"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 16 2012	David Wilchynski	10478	Pass
May 28 2011	Doug Wilchynski	10478	Pass
May 16 2013	Johnson, Craig,	6995	Pass
Total Tests	**3**		

Serial #	XK371	Test Due	May 16 2014
Location	Premise isolation on main		
Manufacturer	Apollo	Model	40108T1
Type	DCVA	Size	2"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 16 2012	David Wilchynski	10478	Pass
May 30 2011	Dave Wilchynski	10478	Pass
May 16 2013	Johnson, Craig,	6995	Pass
Total Tests	**3**		

1326.000	Village on the Lake	HSC

Serial #	GD1589	Test Due	Oct 08 2014
Location	Fire system supply - Verano mechanical room		
Manufacturer	Watts	Model	757
Type	DCVA	Size	4"
Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 17 2011	Dale Grimes	3632	Pass
Apr 02 2013	Grimes, Dale, M.	3632	Pass
Oct 08 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**3**		

Serial #	A09632	Test Due	Oct 08 2014
Location	Mechanical room premise isolation		
Manufacturer	Watts	Model	007M1QT
Type	DCVA	Size	2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 17 2011	Dale Grimes	3632	Pass
Apr 02 2013	Grimes, Dale, M.	3632	Pass
Oct 08 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**3**		

Serial #	3130153	**Test Due**	Oct 08 2014
Location	Irrigation system supply		
Manufacturer	Wilkins	**Model**	950XL
Type	DCVA	**Size**	1 1/2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 17 2011	Dale Grimes	3632	Pass
Apr 02 2013	Grimes, Dale, M.	3632	Pass
Oct 08 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**3**		

Serial #	U09974	**Test Due**	Oct 08 2014
Location	Fire Supply - Sol Mechanical room		
Manufacturer	Wilkins	**Model**	350A
Type	DCVA	**Size**	4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 17 2011	Dale Grimes	3632	Pass
Apr 02 2013	Grimes, Dale, M.	3632	Pass
Oct 08 2013	Grimes, Dale, M.	3632	Pass
Total Tests	**3**		

1324.020	**Osoyoos RV & Waterslide**	**HSC**

Serial #	A27569	**Test Due**	Jun 13 2014
Location	Premise Isolation - In pit outside by pump room		
Manufacturer	Watts	**Model**	007M2QT
Type	DCVA	**Size**	1 1/2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jun 11 2012	Craig Johnson	6995	Pass
Jun 13 2013	Cardoso, Matthew,	11456	Pass
Jun 13 2013	Cardoso, Matthew,	11456	Pass
Total Tests	**3**		

1323.000	**Island View RV**	**HSC**

Serial #	NAA25	**Test Due**	Apr 18 2014
Location	Premise isolation on main		
Manufacturer	Conbraco	**Model**	4020A02
Type	RP	**Size**	4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Nov 25 2011	Craig Johnson	6995	Pass
Oct 30 2010	Shawn Lawry	6085	Pass
Apr 18 2013	Johnson, Craig,	6995	Pass
Total Tests	**3**		

1256.010	**Waltons Mountain Resort**	**HSC**

Serial #	05116	**Test Due**	Oct 19 2014
Location	Pool makeup supply		
Manufacturer	Watts	**Model**	009M2QT
Type	RP	**Size**	1 1/4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 03 2009	Border Plumbing	6443	Pass
Sep 28 2010	Rick Jones	6172	Pass
Oct 13 2011	Rick Jones	6172	Pass
Jan 16 2013	Jones, Frederick, Richard	6172	Pass
Oct 19 2013	Jones, Frederick, Richard	6172	Pass
Total Tests	**5**		

Serial #	01063	**Test Due**	Oct 19 2014
Location	Premise isolation on main		
Manufacturer	Conbraco	**Model**	
Type	DCVA	**Size**	3"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Sep 03 2009	Border Plumbing	6443	Pass
Sep 28 2010	Rick Jones	6172	Pass
Oct 13 2011	Rick Jones	6172	Pass
Jan 16 2013	Jones, Frederick, Richard	6172	Pass
Oct 19 2013	Jones, Frederick, Richard	6172	Pass
Total Tests	**5**		

114.125	**Palms By The Lake**	**HSC**

Serial #	37856	**Test Due**	Jan 22 2014
Location	Parkade - irrigation		
Manufacturer	Watts	**Model**	007MIQT
Type	DCVA	**Size**	2"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
Jan 27 2012	Galen Bond	7845	Pass
Dec 12 2006	Mike Kellendonk	5341	Pass
Jan 04 2006	John Samuelson	2452	Pass
Dec 08 2005	John Samuelson	2452	Pass
Dec 09 2008	John Samuelson	2452	Pass

Dec 21 2009	Galen Bond	7845	Pass
Dec 21 2009	Galen Bond	7845	Pass
Jan 11 2011	Galen Bond	7845	Pass
Jan 22 2013	Bond, Galen, L.	7845	Pass
Total Tests	**9**		

Serial #	ZEL0107	**Test Due**	Jan 22 2014
Location	Parkade - Mechincal - Fire Protection See BFP(1) for inside mechincal room		
Manufacturer	Ames	**Model**	2000SS
Type	DCVA	**Size**	4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Jan 27 2012	Galen Bond	7845	Pass
Dec 13 2006	Mike Kellandenk	2452	Pass
Dec 08 2005	John Samuelson	2452	Pass
Dec 09 2008	John Samuelson	2452	Pass
Dec 21 2009	Galen Bond	7845	Pass
Jan 11 2011	Galen Bond	7845	Pass
Jan 22 2013	Bond, Galen, L.	7845	Pass
Total Tests	**7**		

Serial #	282165	**Test Due**	Mar 22 2011
Location	Pool makeup		
Manufacturer	Watts	**Model**	009M3QT
Type	RPBA	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Mar 22 2010	Howard Hebig	6614	Pass
Total Tests	**1**		

1002.000	**Desert Rose Estates**	**LS**

Serial #	291671	**Test Due**	Sep 09 2014
Location	Swimming pool mechanical room - makeup		
Manufacturer	Watts	**Model**	007M3QT
Type	DCVA	**Size**	3/4"

Test History

Test Date	**Tester Name**	**Tester #**	**Test Result**
Aug 01 2012	Craig Johnson	6995	Pass
Sep 09 2013	Johnson, Craig,	6995	Pass
Total Tests	**2**		

1000.140	**Osoyoos Secondary School**	**MS**

Serial #	185135	**Test Due**	May 25 2014
Location	Southside front of school irrigation		
Manufacturer	Watts	**Model**	709
Type	DCVA	**Size**	4"

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 07 2012	Bruce Porteous	10475	Pass
Apr 01 2009	David Rorie	2081	Pass
May 05 2010	David Rorie	2081	Pass
Apr 06 2011	Bruce Porteous	10475	Pass
May 25 2013	Porteous, Bruce,	10475	Pass
Total Tests	**5**		

Serial #	MG-2580	**Test Due**	May 25 2014
Location	Theatre sprinkler room		
Manufacturer	Watts	**Model**	757
Type	DCVA	**Size**	4" (100mm)

Test History			
Test Date	**Tester Name**	**Tester #**	**Test Result**
May 25 2013	Porteous, Bruce,	10475	Pass
May 25 2013	Porteous, Bruce,	10475	Pass
Total Tests	**2**		

Client Accounts List

Town of Osoyoos

Jan 22, 2014

PC	Account	Facility Name	Facility Address
LS	1.000	KOBAIR HOLDINGS LTD. - BC Liquor Store	8110 MAIN ST
MS	1000.140	Osoyoos Secondary School	5800 115th Street
LS	1002.000	Desert Rose Estates	9410 115 Street
HSC	114.125	Palms By The Lake	6809 Cottonwood Drive
HSC	1256.010	Waltons Mountain Resort	3207 Lakeshore Drive
L	1281.000	OSOYOOS INDIAN BAND	4702 MAIN ST
V	1315.000	Sunrise RV Sorage and Lofts - RV Storage	5803 Lakeshore
LSC	1316.015	B A T INDUSTRIES LTD	6001 LAKESHORE
LSC	1316.020	486111 B C LTD	5813 LAKESHORE
MS	1316.030	HOFFMAN Motors	6014 51 ST
V	1316.035	BORDERTOWN SERVICE LTD.	6004 51 ST
V	1316.050	PEMBOROUGH DEVELOPMENTS -vacant lot	5601 LAKESHORE
L	1319.000	PEMBOROUGH DEVELOPMENTS	4937 MAIN ST
HSC	1323.000	Island View RV	5005 Lakeshore Drive
HSC	1324.020	Osoyoos RV & Waterslide	5003 LAKESHORE
HSC	1326.000	Village on the Lake	4413 Lakeshore Drive
HSC	1334.010a	OASIS R.V. PARK LTD.	2615 LAKESHORE
HSC	1348.102	Las Ventanas	2418 Lakeshore
HSC	1353.012	Walnut Beach Resort	4200 Lakeshore Drive
MSC	138.000	HUDSON (Riviera Motel)	6004 MAPLE DR
HSC	138.010	DESIGN BURGER & DOGS INC. (Sage Pub)	6403 COTTONWOOD
HSC	290.010	AVRO Oil Ltd(Cottonwood Plaza)	6511 MAIN ST
MS	290.110	THE DESERT MIRAGE - Strata Council	15 SOLANA KEY CRT
MS	305.000	JUNG (Sahara Courtyard Inn)	6205 COTTONWOOD DR
HSC	314.000	Lang's Enterprises Ltd. (Dairy Queen)	5914 MAIN ST
L	320.000	Ken Crahart	5702 MAIN ST
HSC	321.100	Rattle Snake Canyon	5502 Main St
HSC	321.200	551996 BC LTD - (BEST WESTERN)	5506 MAIN ST
LS	336.370	625131 BC Ltd - Okanagan RV Centre	6010 LAKESHORE DR

HSC	336.400	ADRIATIC MOTEL INC.	5501 MAIN ST
HSC	338.005	SAFARI BEACH RESORT LTD.	5815 OLEANDER DR
HSC	345.105	HUSKY OIL OPERATIONS LTD. - Osoyoos Husky	9206 97 STREET
HSC	345.163	FODEY	8214 MEADOWLARK
M	345.275	Peters Cafe	7414 Hwy 97 South
HSC	345.400	Mariposa Gardens - Baltic Properties Ltd.	8816 - 97 street
HSC	347.010	Buy Low Foods	9141 Main Street
HSC	347.210	MP Hospitality Ltd (Ridge Pub / Westridge Motor)	9913 HIGHWAY # 3
MSC	348.015	711 Store #32134	11 Eagle Court
HSC	348.025	499410 BC LTD. (A & W)	#7 EAGLE COURT
LS	348.050	EDMAR HOLDINGS LTD - (LORDCO)	10 EAGLE COURT
HSC	348.075	MCDONALD'S RESTAURANTS OF Canada	#8 EAGLE COURT
MSC	348.150	RCMP Osoyoos Detachment	16 Eagle Court
LS	36.000	PATEL - Queen Boutique	3 HARBOUR KEY DR
L	397.120	337669 B C LTD	9150 MAIN ST
HS	397120	Lakeview Plaza - c/o Record Financial	9150 Main Street
HSC	398.010	Osoyoos Super 8	9130 Main Street
MSC	443.000	Osoyoos Nursery School	6609 89th St
HSC	515.000	Sun Bowl Arena	
HSC	535.112	RICHTER - NAPA Phonix Auto Parts	7214 97 ST
MSC	535.220	Osoyoos Baptist Church	6210 97 STREET
HSC	535.250	TEJAY	10307 74 AVE
M	538.050	Casa Madera	9107 62 Avenue
MSC	55.005	Ambrosia Restraunt	6910 MAIN STREET
MS	553.500	G.P.A. Property Management - Osoyoos Lakeview Motel	6002 89 STREET
L	556.000	494888 BC LTD. (LAKEVIEW GROCERY)	5820 89 STREET
MSC	573.340	Interior Health (Sagebrush Lodge)	4816 89th St
MS	573.745	Greycon Homes Ltd	4809 89 St
HSC	575.000	La Mirada	5003 Oleander Drive
MS	577.020	Destiny Beach Resort	20 MAGNOLIA PL
MSC	58.000	MANDZIUK HOTELS LTD (Bella Villa Motel)	6904 PONDERSOA DR
HSC	6019.010	Okanagan Tree Fruit Coop - Monashee Packing House	87th Street Osoyoos
HSC	6027.000	Sandhu Green Houses - Harjeewa / Jasvir Sandhu	9707 - 128th Ave

HSC	6065.020	Country Squire Villa	9705 87 Street
HSC	6078.010	NMA Holdings Ltd. Inc N - Shell	9121 92 AVENUE
MSC	62.000	HUDSON (Poplars Motel)	6404 COTTONWOOD
M	620.000	DIAMOND STEAK & SEAFOOD	8901 MAIN ST
LSC	623.000	SOUTHERN OKANAGAN - Double O Bikes	8905 MAIN ST
MSC	624.010	Tim Hortons	8907 Main Street
HSC	638.000	Husky Downtown	9101 MAIN ST
HSC	64.000	Coast Hotel Osoyoos	7702 MAIN ST
HSC	641.010	INTERIOR PROJECTS INC (Smitty's)	8906 MAIN ST
V	644.000	TOWN OF OSOYOOS - Lease property	8713 MAIN ST
L	644.900	TOWN OF OSOYOOS - Development Services Building	8711 MAIN ST
HSC	645.000	TOWN OF OSOYOOS - TOWN HALL & Fire Hall	8707 MAIN ST
LSC	646.000	TOWN OF OSOYOOS (Interior Health)	8701 MAIN ST
L	648.000	Elisabeth Pazdzidrski - Cougar Mountain Therapy	8706 74 AVE
HSC	656.000	OSOYOOS TIMES LTD	8712 MAIN
HSC	657.000	PENDERGRAFT PROFESSIONAL	8714 MAIN
V	663.010	GAERTNER HOLDINGS LTD	8705 78 AVE
V	664.000	GAERTNER HOLDINGS LTD	8703 78 AVE
HSC	68.000	THE OWNERS - (Holiday Inn)	7906 MAIN ST
HSC	71.000	SAIRAM HOLDINGS LTD. - Spanish Fiesta Resort	7104 MAIN
AGNS	714 06249.010	LLoyd Sauder	Block 598
HSAGRI	714.06262.000	Gurpiar Aulakh and Roop Sing Smagh	Block 608 - 2202 Hwy 97
HSC	714.6265.000	Layden Vineyards	1230 Hwy 97
M	714.6330.000	BUCK, DAVID	1812 89TH STREET
MSC	72.000	GOODLAD HOLDINGS LTD - Falcon Motel	7106 MAIN
MS	74.000	Mimos Investments Ltd - Green Gables Resort	7304 MAIN
H	75.200	NICHOLSON HOLDINGS LTD. - Napili Shores	# 20-7308 MAIN
MSC	758.000	CALDER (Osoyoos Medical Clinic)	7802 SPARTAN

M	763.040	Provincial Rental Housing Corp. - Desert Valley Care Home	22 Jonagold Place
HS	769.005	Breeze Bar and Grill	7603 SPARTAN
MSC	77.000	Desert Surfside	7310 MAIN ST
LS	771.000	CANTER HOLDINGS LTD - Stirp Mall	7611 SPARTAN
HSC	772.016	White Sands Strata Corp - KAS1462	7803 Spartan Dr
HSC	776.001	Watermark Resorts - Gateway Property Management	15 Park Place
HSC	778.000	HOLDINGS LTD. (Super Value Family Foods)	8130 MAIN ST
HSC	783.001	BEST-WAY BUILDERS CENTRE - Strip Mall	8111 MAIN ST
LSC	786.010	BEST-WAY BUILDERS CENTRE	8304 74TH AVE
L	786.020	GAERTNER HOLDINGS LTD	8149 MAIN ST
LS	786.030	BEST-WAY BUILDERS CENTRE - OK Tire	8147 MAIN ST
LSC	788.000	TOWN OF OSOYOOS	8306 74TH
HSC	789.010	KOLE - Pioneer Carwash	8310 74TH
M	79.000	RICHTER PASS MOTOR INN	7504 MAIN ST
LS	791.000	Lori Baker - MLA Building	8312 74TH
L	793.010	ANDERSON	8319 MAIN ST
L	796.000	518196 BC LTD.	8315 MAIN ST
L	797.000	GAERTNER HOLDINGS LTD - Radio Shack	8313 MAIN
LSC	798.010	BEST-WAY BUILDERS CENTRE - Shoppers	8305 MAIN ST
MS	800.000	D & J Osoyoos Holdings Ltd	8302 MAIN ST
LS	801.000	BUTULA - Lunatico Shop	8306 MAIN ST
LS	802.000	PAGEDENE HOLDINGS LTD - Eisenhut insurace	8308 MAIN ST
MSC	804.000	OSOYOOS CREDIT UNION	8310 MAIN ST
MSC	806.000	MEL MAXWELL ENTERPRISES	8316 MAIN ST
LS	807.000	SVEDRUZIC	8318 MAIN ST
LS	808.000	WONG - Unity Clothing	8320 MAIN ST
LS	809.000	BUTULA - Kick Start Printing	8322 MAIN
LS	810.000	FRASER REAL ESTATE AGENTS	8324 MAIN
LSC	811.000	TOWN OF OSOYOOS	8313 78 AVE
M	812.000	M & E VENTURES LTD. - Hong Kong Restraunt	8311 78 AVE
M	813.000	M & E VENTURES LTD.	8307 78 AVE

MS	814.020	Capco Holdings Ltd. - Pharmasave	8301 78 AVE
LSC	815.000	BANK OF MONTREAL	8502 MAIN ST
L	816.000	NUNES - Stedmans	8506 MAIN ST
LS	818.000	W D HLDG INC - Imperial Office	8510 MAIN ST
LS	819.000	DESERT OASIS REALTY LTD	8512 MAIN ST
LS	820.050	CIBC DEVELOPMENT CORP	8516 MAIN ST
LS	822.000	MILLER - Thrift Store	8518 MAIN ST
LS	824.000	GONZALEZ - Lakeside Travel	8522 MAIN ST
HSC	825.000	BERGSTAD - Osooyoos Dental Centre	8524 MAIN ST
MS	826.001	OSOYOOS FOODS LTD. - Wildfire Grill	8526 MAIN ST
LR	830.000	AULAKH	8507 78 AVE
LR	831.000	COLLINS	8505 78 AVE
LR	832.000	MARRIOTT	8503 78 AVE
L	833.000	PRAIRIE SCHOONER	7802 85TH ST
LSC	834.000	TOWN OF OSOYOOS	8502 74 AVE
LR	836.000	MORRIS	8506 74 AVE
LR	837.000	MCNEIL	8508 74 AVE
LR	838.000	WEST	8510 74 AVE
M	840.010	PRESIDENT OF THE LETHB - Church of Latterday Saints	8514 74 AVE
MSC	842.000	LEE - Golden Chopsticks	8527 MAIN
LS	843.000	LEE - Desert Oasis Fashion	8523 MAIN
LS	844.000	LEE - Into Hair & Body	8521 MAIN
LSC	845.000	DEBOER - Your Movie Store	8519 MAIN
MS	846.000	Mohammed Sobhani & Shahla Nikanpour - Mamis Pizza	8515 MAIN
LSC	847.000	HAMMERSLEY - First Choice Health Foods	8511 MAIN
LSC	848.000	FISCHER - Rudys Flooring	8509 MAIN
LS	849.000	ROB DALE HOLDINGS LTD. - Remax	8507 MAIN
LS	850.000	CARLAR ENTERPRISES LTD - Home Hardware	8501 MAIN
MSC	852.000	462720 B.C. LTD. (Wine Kitz)	8131 MAIN
LR	853.000	AMANAT	8133 MAIN
LR	854.100	AMANAT	8135 MAIN
LR	854.500	AMANAT	8137 MAIN
LR	855.000	REINHOLD	8139 MAIN ST
L	856.000	FOR-MAR HOLDINGS LTD - Pokadot Doors Flowers	8141 MAIN ST

LR	857.000	NICOLINAS	8143 MAIN ST
LR	858.000	CHAVES	8145 MAIN ST
LR	859.000	PEARCE	8304 72 AVE
LR	860.000	KROENKE	8306 72 AVE
L	861.000	CAROLANN ENTERPRISES INC	8308 72 AVE
LR	862.000	BIRKLAND	8310 72 AVE
LR	863.000	DOMENE	8309 74 AVE
L	864.000	0837716 BC Ltd - 3D Moving and Storage	8307 74 AVE
LR	865.000	WELLMAN	8305 74 AVE
LR	866.000	ANDERSON	8303 74 AVE
LR	874.000	ROTH	8513 74 AVE
LR	875.000	LIPPA	8511 74 AVE
LR	876.000	MERCHANT	8509 74 AVE
LR	877.000	GRUHL	8507 74 AVE
LR	878.000	STEA	8505 74 AVE
LR	879.000	GIBBINS	8503 74 AVE
LR	880.000	HEYDUCK	7204 85 ST
LR	881.010	SANAI	8115 MAIN ST
LR	883.000	GILL	8121-8125 MAIN ST
LR	884.000	REINHOLD	8127 MAIN
HS	885.000	Gurpiar and Gurdeep Aulakah	8301 72Ave - 8129 Main St
LR	886.010	DELUCA	8304 70 AVE
LR	887.000	DELUCA	8306 70 AVE
LR	888.000	CROWLEY	8308 70 AVE
LR	889.000	BARICHKA	8310 70 AVE
LR	890.000	DALLAS	7003 85 ST
L	891.000	Cascade Stucco Ltd - Desert Sun Councilling	8307 72 AVE
LSC	892.000	PALMATEER	8305 72 AVE
LR	893.000	ORLOWSKI	8303 72 AVE
LR	921.000	KOBAIR HOLDINGS LTD.	8108 MAIN ST
LS	923.000	Caleb Industries Inc - Flowers on Main	8317 MAIN ST
LR	923.050	ZELKO	8315 68 AVE
LR	923.100	ORLOWSKI	8313 68 AVE
LR	925.000	ASSELIN	8311 68 AVE
LR	926.000	SCHLEPPE	8309 68 AVE
LR	927.000	TEMPLE	8305 68 AVE
LR	928.000	WILLSON	8303 68 AVE
MSC	934.010	Osoyoos Elementary - Okanagan - Similkameen School District	8507 - 68th Avenue
HSC	934.020	SONORA COMMUNITY CENTRE	8505 68 AVE

HSC	965.000	OSOYOOS GOLF & COUNTRY	12300 Golf Course Drive
HSC	965.000.010	Osoyoos Golf & Country Maintenance building	
M	968.010	Fairway Estate Townhouses	12300 Pinehurst Place
H	984.000	AGRI-PAK PACKAGING LTD	10401 115TH ST
LR	984.010	HAMMERLE	10201 115TH ST
V	985.100	CANTRILL	9440 115TH ST
HSC	985.210	O.K. Center	9450 115TH ST
LR	985.220	VIEIRA	N/A
LR	985.280	USHER	10200 115TH ST
MS	985.290	Cidalia & Gina Harpman	11500 STRAWBERRY CREEK RD
LR	985.302	STORWICK	10001 115TH ST
L	985.306	Blair and Blake Ogilvy	10601 115th Street
LR	985.310	LOURA	10901 115TH ST N/A
LR	985.311	ERDELJAC	N/A
LR	985.313	MOLENKAMP	11001 115TH ST
LR	985.316	BRUGMAN	11201 115TH ST
LR	985.317	NEILSON	N/A
HSC	985.319	OKANAGAN KOOTENAY STERILE	11401 115TH ST
HSC	985.322	TOWN OF OSOYOOS - Public Works Shop	11500 115TH ST
HS	985.324	EXTRACT MINERALS	11200 115TH ST
LR	985.326	LEHMAN	11110 115TH ST
MSC	985.328	DARLORN CONSULTING & Septic Services	11106 115TH ST
LR	985.330	NEILSON	11100 115TH ST
LR	985.332!	NEILSON	N/A
MSC	985.334	WRIGHT (Wright Autobody)	10900 115 ST
LR	985.336	WRIGHT	N/A
V	985.337	Fortis BC	10600 115TH ST
HS	985.340	Osoyoos Ready Mix / Osoyoos Aggregate	11648 115TH ST
HSC	985.345	Destination Osoyoos - Visitors Centre	9912 Hwy 3
HSC	985.366	SOUTH OK CONCRETE	11602 115TH ST
HSC	985.385	SOUTH OK CONCRETE	11624 115TH ST
LR	985.390	SMITH	11601 115TH ST
LR	986.000	TARRANT	11634 115TH ST
L	986.010	Desert Storage Ltd	11636 115TH ST
MSC	986.025	FORT STORAGE - RON BRADY	11640 115TH ST
MSC	986.040	SHIELDS	11642 115TH ST
MSC	986.050	MENDES - Desert Model Railroad	11611 115TH ST
MSC	986.060	OGILVY	11613 115TH ST

LR	986.070	HEPPELL	11615 115TH ST
LR	986.080	LEES	11617 115TH ST
MSC	986.090	LEES	11619 115TH ST
MSC	986.105	MORESBY FUELS LTD	11621-11623 115TH ST
HSC	986.120	KELOWNA DISPLAY SERVICES - SHOW IN MOTION	11625 115TH ST
MSC	987.000	Akehurst & Giltrap Restoration Ltd	11609 115TH ST - Bill / Chris cell 604-619-8239 / Jhlisan B 250-487-8718
LR	987.050	TARRANT	11630 115TH ST
LR	987.060	TARRANT	11632 115TH ST
HSC	Agri001	Sekhon	Block 571
HSAGRI	Agri002	Crespo	Block 578
HSAGRI	Agri003	Zandvliet	Block 577
HSC	Agri004	Charanjit Kaur Dahliwal	Block 578
HSAGRI	Agri005	Sidhu Orchards	Block 582 - 1220 107th Street
HSAGRI	Agri006	Monica Ondrus	Block 583
HSAGRI	Agri007	Leyden	Block 611
HSAGRI	Agri008	Leyden	Block 632
HSAGRI	Agri009	Unknown	Block 564
HSAGRI	Agri010	Julius and Elda Horvath	Block 600
HSC	Agri011	Jennifer Dutra - Gaspar	3626 Hwy 97 - Block 601
HSAGRI	Agri012	Gomes	Block 609
HSAGRI	Agri015	Sekhon	Block 494
HSAGRI	Agri016	Sandhu	Block 470
HSAGRI	Agri017	Harg Sidhu	3201 107 Street
HSC	Casa Del Lago	CASA DEL LAGO - Okanagan Strata Management	7600 COTTONWOOD DRIVE
HSC	CDMOR001	Casa Del Mila Oro Resort & Spa	5401 Lakeshore
HSC	CF001	Cactus Flats - Strata Pro	5803 Lakeshore
HSC	CR001	Cactus Ridge	9107 Main Street
H	DAVREUXBUILDING	494888 BC Ltd. - H20 To Go / Dimples / Baleys	5820 89th Street
MS	DDELI001	Dolci Deli	8710 Main St
M	DS0001	Dollar Store Building	
MSC	INTS0001	Interior Savings	9145 Main Street
	MTS Test		
HSC	OBC001	Osoyoos Border Crossing	202 97th Street
M	OSPREYPT	Osprey Place Townhouse	89th Street / Osprey
H	PARAD001	Paradise	5901 Main Street
	Plum001	Accurate Fire Protection	
	Plum002	Action Plumbing	
	Plum003	A-Z Plumbing	
	Plum004	Border Plumbing	
	Plum005	Bradley Fire Protection	

	Plum006	Fire Tech Systems	
	Plum007	Mavco Plumbing	
	Plum008	Knightâ€™s Plumbing	
	Plum009	Pacific Western Fire Protection Ltd	
	Plum010	R. Jones Plumbing	
	Plum011	Southern Mechanical	
MS	SSCOVE001	Sunshine Cove	4231 Oleander
H	SV001	Sole Vita	7200 Cottonwood Drive
HSC	TOO-1 WWTP	Town of Osoyoos - Lagoon waste water plant	62 AVE
MSC	TOO-10 Gyro	Town of Osoyoos - Gyro Beach Concession	Gyro Beach Area
HSC	TOO-11	Town of Osoyoos - Splash Park	89th Street
HSC	TOO-2 Pumphouse	Town of Osoyoos - No. 6 Pump house	
MSC	TOO-3 Goodman Park	Town of Osoyoos - Goodman Park	
MSC	TOO-4 Pioneer	Town of Osoyoos - Pioneer Hwy 3	
MSC	TOO-5 Cottonwood Park	Town of Osoyoos - Cottonwood Park	
MSC	TOO-6 Gyro Park	Town of Osoyoos - Gyro Park	
MSC	TOO-7 Marina Washrooms	Town of Osoyoos - Marina Washrooms	
LSC	TOO-9 Pumphouse	No. 9 Pump House	ACIACA

Total Accounts: 290